

PLEASANT GROVE HIGH SCHOOL FOOTBALL STADIUM

PROGRESS MEETING
JANUARY 21, 2010



**Blalock
Building
Company**

Inc.

Skill • Honesty • Integrity

PROGRESS MEETING SUMMARY

21JAN10

JOB CONTACTS

Name	Title	Cell/Pager #	Nextel #	email
Brett Biel	Project Manager	205-281-9842	154*86951*11	bbiel@blalockbc.com
Joey Bussey	Superintendent	205-368-4069	154*86951*10	jbussey@blalockbc.com

JOBSITE ADDRESS

1301 4th Place Pleasant Grove, AL 35127

MEETING ATTENDANCE

The following subcontractors did not have anyone in attendance at today's meeting:

-
-
-
-

Anyone with ongoing work or work scheduled to begin within the next 4 weeks is required to attend progress meetings. Anyone that is unable to attend a progress meeting should be sure to call Brett Biel or Joey Bussey before the meeting begins to give them the opportunity to ask any questions that would have come up at the meeting.

Below is a list of future meeting dates:

17FEB10 17MAR10 14APR10 12MAY10 09JUN10 07JUL10 04AUG10

SAFETY

Blalock Building Company holds regular safety meetings every week. Following is a list of key safety concerns:

- Hard hats are required full time for everyone.
- Step ladders – free standing, do not use top 2 steps, use proper height ladder.
- Competent person required on site during weekend work.
- Emergency phone numbers must be provided to all foremen.
- Fire extinguishers must be kept in place at all times.
- All subcontractors must attend safety meetings.

CLEAN UP

All subcontractors are required to perform their own cleanup on a daily basis.

DAILY REPORTS

Daily reports are required to be turned in on a daily basis, not weekly.

PROGRESS MEETING SUMMARY (CONT.)

21JAN10

SUBMITTALS

Architect

Following is a list of the most critical submittals that are out for approval:

-
-
-
-
-

Subcontractors

Following is a list of the most critical submittals needed from subcontractors:

-
-
-
-
-

REQUESTS FOR INFORMATION

PAYMENT APPLICATIONS

Payment applications for the entire month's work are to be sent to Blalock's main office by the 20th of each month. The faxed copy must be sent by the 20th in order to process the request on time. Daily Reports and Sub Safety Meeting Minutes must also be up to date in order to receive payment.

SCHEDULE

A.J. reviewed and updated the schedule of remaining work. A revised copy is included in this report.





ACT ID	DESCRIPTION	ORIG DUR	REM DUR	PRED	SUCC	2009		2010																																	
						DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP																										
						14	21	28	04	11	18	25	01	08	15	22	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16
SITE																																									
S1000	STORM	14	10		S1020	05JAN10	22JAN10																																		
S1010	RELOCATE FIREWATER	2	0		S1020	05JAN10	07JAN10																																		
S1020	WATER LINE TO FIELD HOSE BIBB	3	3	S1000, S1010,	S1460	01FEB10	03FEB10																																		
S1030	MAIN SANITARY SEWER	17	13		S1050	05JAN10	27JAN10																																		
S1040	TAP MAIN WATER	5	5		S1050	11JAN10	15JAN10																																		
S1050	SET PUMP STATION (BY OTHERS)	5	5	S1030, S1040,	S1460	01FEB10	05FEB10																																		
S1060	CONCESSION HOUSE BLDG PAD	5	5		S1100	11JAN10	15JAN10																																		
S1070	FIELD HOUSE BASEMENT ON GRADE	5	5		S1080, S1090	11JAN10	15JAN10																																		
S1080	GRADE AT BLEACHERS - HOME SIDE	5	5	S1070	S1100	18JAN10	22JAN10																																		
S1090	ELECTRICAL RI TO FIELD BXS, PA SYSTEM, 25 SEC	5	5	S1070	S1020, S1110	25JAN10	29JAN10																																		
S1100	APCO PRIMARY	10	10	S1060, S1080,	FH1780, FH2780	01FEB10	12FEB10																																		
S1110	SECONDARY (CONCESSIONS TO PRESSBOX & FIELD HOUS)	5	5	S1090	S1120	25JAN10	29JAN10																																		
S1120	ELECTRICAL RI TO LIGHT POLES	5	5	S1110	S1130	25JAN10	29JAN10																																		
S1130	SET LIGHT POLES (STADIUM POLES)	0	0	S1120	S1050, S1100	01FEB10																																			
S1140	LIGHT POLE SUBMITTALS	16	16		S1150	01JAN10	01FEB10																																		
S1150	LIGHT POLES LEAD TIME	30	30	S1140	S1160	02FEB10	15MAR10																																		
S1160	SET LIGHT POLES	20	20	S1150	S1460	16MAR10	12APR10																																		
S1180	BLEACHER SUMITTALS	20	20		S1182	11JAN10	05FEB10																																		
S1182	BLEACHER FABRICATION & DELIVERY	35	35	S1180	S1200	08FEB10	26MAR10																																		
S1190	FOUNDATIONS @ BLEACHERS	23	23		S1200	01MAR10	31MAR10																																		
S1200	BLEACHER ERECTION - VISITOR	18	18	S1182, S1190,	S1210, S1460	01APR10	26APR10																																		
S1210	BLEACHER ERECTION - HOME SIDE	25	25	S1200	S1490	27APR10	01JUN10																																		
S1400	LASER GRADE COMPETITION FIELD	5	5		S1410	11JAN10	15JAN10																																		



SCHEDULE OF REMAINING WORK
- ROUGH DRAFT

- Early bar
- Target bar
- Progress bar
- Critical bar
- Start milestone point
- Finish milestone point

PLGROVE (SURETRAK)
REPORT: PLG1
LAYOUT: LETTER BY AREA
FILTER: ALL ACTIVITIES

PLEASANT GROVE FOOTBALL STADIUM
BLALOCK BUILDING COMPANY

RUN DATE: 09FEB10
DATA DATE: 11JAN10
JOB# 1003
PAGE 1A OF 7A



ACT ID	DESCRIPTION	ORIG DUR	REM DUR	PRED	SUCC	2009												2010																																			
						DEC				JAN				FEB				MAR				APR				MAY				JUN				JUL				AUG				SEP				OCT				NOV			
						14	21	28	04	11	18	25	01	08	15	22	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08
J&K ELECTRIC																																																					
LANDSCAPING																																																					
ACT ID	DESCRIPTION	ORIG DUR	REM DUR	PRED	SUCC	2009												2010																																			
						DEC				JAN				FEB				MAR				APR				MAY				JUN				JUL				AUG				SEP				OCT				NOV			
						14	21	28	04	11	18	25	01	08	15	22	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08
						2009																								2010																							

- Early bar
- Target bar
- Progress bar
- Critical bar
- Start milestone point
- Finish milestone point

PLGROVE (SURETRAK)
 REPORT: PLG2
 LAYOUT: LETTER BY RESP
 FILTER: ALL ACTIVITIES

PLEASANT GROVE FOOTBALL STADIUM

BLALOCK BUILDING COMPANY

RUN DATE: 09FEB10
 DATA DATE: 11JAN10
 JOB# 1003
 PAGE 4A OF 8A



ACT ID	DESCRIPTION	ORIG DUR	REM DUR	PRED	SUCC	2009												2010																																			
						DEC				JAN				FEB				MAR				APR				MAY				JUN				JUL				AUG				SEP				OCT				NOV			
						14	21	28	04	11	18	25	01	08	15	22	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08
STEEL STADIUMS																																																					
S1180	BLEACHER SUMMITTALS	20	20		S1182	11JAN10	11JAN10	05FEB10	05FEB10																																												
S1182	BLEACHER FABRICATION & DELIVERY	35	35	S1180	S1200	08FEB10	08FEB10	26MAR10	26MAR10																																												
S1200	BLEACHER ERECTION - VISITOR	18	18	S1182, S1190	S1210, S1460	01APR10	01APR10	26APR10	26APR10																																												
S1210	BLEACHER ERECTION - HOME SIDE	25	25	S1200	S1490	27APR10	27APR10	01JUN10	01JUN10																																												
TRACK																																																					
S1430	ASPHALT BINDER AT TRACK	5	5	S1420	S1440	29JAN10	29JAN10	04FEB10	04FEB10																																												
S1440	RUBBER TRACK SURFACE	5	5	S1430	S1450	05FEB10	05FEB10	11FEB10	11FEB10																																												
SITE UTILITIES																																																					
S1010	RELOCATE FIREWATER	2	0		S1020	05JAN10 A	05JAN10 A	07JAN10 A	07JAN10 A																																												
S1000	STORM	14	10		S1020	05JAN10 A	05JAN10 A	22JAN10	22JAN10																																												
S1030	MAIN SANITARY SEWER	17	13		S1050	05JAN10 A	05JAN10 A	27JAN10	27JAN10																																												
S1040	TAP MAIN WATER	5	5		S1050	11JAN10	11JAN10	15JAN10	15JAN10																																												
VICTORY PLUMBING																																																					
C1020	PLUMBING RI UNDERGROUND	4	4	C1010	C1040	19JAN10	19JAN10	22JAN10	22JAN10																																												
FH1080	PLUMBING RI SOG - POUR 1	5	5	FH1030	FH1090	25JAN10	25JAN10	29JAN10	29JAN10																																												
S1520	UG POTABLE WATER	5	5	S1510	S1530	25JAN10	25JAN10	29JAN10	29JAN10																																												
FH1062	BASEMENT SOG PLUMBING RI	2	2	FH1010	FH1070	01FEB10	01FEB10	02FEB10	02FEB10																																												
S1020	WATER LINE TO FIELD HOSE BIBB	3	3	S1000, S1010,	S1460	01FEB10	01FEB10	03FEB10	03FEB10																																												
FH1110	PLUMBING RI SOG - POUR 2	3	3	FH1040	FH1130	16FEB10	16FEB10	18FEB10	18FEB10																																												
C1110	OH PLUMBING	5	5	C1070	C1120	08MAR10	08MAR10	12MAR10	12MAR10																																												
FH2010	IN SLAB PLUMBING ROUGH IN	3	3	FH2000	FH2050	17MAR10	17MAR10	19MAR10	19MAR10																																												
FH1520	OH PLUMBING	10	10	FH1510	FH1530	25MAR10	25MAR10	07APR10	07APR10																																												
FH2220	OH PLUMBING	10	10	FH2200	FH2230	29APR10	29APR10	12MAY10	12MAY10																																												
C1220	SET PLUMBING FIXTURES	3	3	C1210, C1212	C1230	03MAY10	03MAY10	05MAY10	05MAY10																																												
FH1650	SET PLUMBING FIXTURES	3	3	FH1535, FH1640	FH1690	03JUN10	03JUN10	07JUN10	07JUN10																																												

- Early bar
- Target bar
- Progress bar
- Critical bar
- Start milestone point
- Finish milestone point

PLGROVE (SURETRAK)
 REPORT: PLG2
 LAYOUT: LETTER BY RESP
 FILTER: ALL ACTIVITIES

PLEASANT GROVE FOOTBALL STADIUM

BLALOCK BUILDING COMPANY

RUN DATE: 09FEB10
 DATA DATE: 11JAN10
 JOB# 1003
 PAGE 7A OF 8A



ACTION LIST

21JAN10

	#	DESCRIPTION	RESP	TO BE DONE BY
<input type="checkbox"/>	1			
<input type="checkbox"/>	2			
<input type="checkbox"/>	3			
<input type="checkbox"/>	4			
<input type="checkbox"/>	5			
<input type="checkbox"/>	6			
<input type="checkbox"/>	7			
<input type="checkbox"/>	8			
<input type="checkbox"/>	9			
<input type="checkbox"/>	10			
<input type="checkbox"/>	11			
<input type="checkbox"/>	12			
<input type="checkbox"/>	13			
<input type="checkbox"/>	14			
<input type="checkbox"/>	15			
<input type="checkbox"/>	16			
<input type="checkbox"/>	17			
<input type="checkbox"/>	18			
<input type="checkbox"/>	19			
<input type="checkbox"/>	20			
<input type="checkbox"/>	21			
<input type="checkbox"/>	22			
<input type="checkbox"/>	23			
<input type="checkbox"/>	24			
<input type="checkbox"/>	25			
<input type="checkbox"/>	26			

Items denoted by an were reported to be complete at this meeting. They will be removed from the Action List at the next meeting