

# HUEYTOWN HIGH SCHOOL



**PROGRESS UPDATE REPORT**  
**May 10, 2011**

---

**DOSTER**

**BASELINE**  
  
**CONSULTANTS, INC.**

Please initial the **meeting** date to show that you were in attendance.



Hueytown High School #29082

5/24	ATTENDEES	CO. NAME	3/29	4/12	4/26	5/10
	Butch Henderson	Accurate Ele.				
	Nathan Perkins	Accurate Ele.	XX	XX	XX	XX
	Cecil Smith	Cecil's Concrete				XX
	Edward Covington	Covington Flooring			XX	
	Joe Covington	Covington Flooring				XX
	Sue Cole	Dixie Store	XX	XX	XX	XX
	Wayne Ellison	DMI Tile & Marble				XX
	Joe Kuhn	Doster Construction	XX	XX	XX	
	Jon Kahner	Doster Construction	XX	XX	XX	XX
	Josh Cronan	Doster Construction	XX	XX	XX	XX
	Justin Petty	Doster Construction	XX	XX	XX	XX
	Tim Robertson	Doster Construction	XX	XX	XX	XX
	Hugh Martin	G&S Glass	XX	XX		
	David Ginn	H2K	XX	XX		
	James Lowe	H2K				XX
	Danny Hall	Hall & Sons Plumbing	XX		XX	XX
	Moe Garner	Hall & Sons Plumbing				
	David Norris	J & K Electric			XX	
	John Britton	J & K Electric	XX		XX	XX
	D. W. Norris	J&K Electric				XX
	Don Davis	J&K Electric	XX	XX	XX	
	David Glasgow	Jeffco Concrete	XX	XX		XX
	George Henry	Jeffco Concrete			XX	
	Bill Gilley	Landscape Workshop Inc.			XX	
	Michael Shripsa	MDS Installations				
	Javier Costa	Netcable Solutions			XX	XX
	Darrell Cole	P&M Mechanical				
	Jimmy Davis	P&M Mechanical			XX	
	Joe Manning	P&M Mechanical	XX	XX		XX
	Jerry Edmiston	PCI	XX		XX	
	Billy Millwood	Reliance	XX	XX	XX	XX
	Tony Robinson	RGI	XX	XX		XX
	Bill Cartwright	Roof Craft			XX	XX
	Terry Sipes	Roof Craft	XX			
	Charles Johnson	Selective Masonry	XX	XX	XX	XX
	Jonathan Watts	Selective Masonry	XX		XX	
	Wes Smith	Selective Masonry	XX	XX	XX	XX
	Michael Douglas	Simpson Plastering				
	Tom Baker	Stagelight TN				XX
	Nathaniel Hutchinson	T&K Construction				
	Mell Gage Smith	The Mell Group				XX
	A. J. Jennings	Trane				XX
	Alan Martin	Trane			XX	
	Teddy McKwain	United States Sprinkler	XX			
	Ross Tortorigi	Veterans			XX	
	Allen Hopson	Xcel			XX	XX
	Jamel Milton				XX	
	<b>Lee Edmonds</b>	<b>Baseline Consultants, Inc.</b>	XX	XX	XX	XX

If you do not see your name, please print your name and company name in available space.

## PROGRESS SUMMARY

**Hueytown High School  
May 10, 2011**

The Progress Update Meeting was held at 1:00 p.m. on Tuesday, May 10, 2011, at the Doster Construction Company jobsite trailer.

**The next Progress Update Meeting will be held at 1:00 p.m. on Tuesday, May 24, 2011, at Doster Construction Company jobsite trailer.**

**Any subcontractor scheduled to perform work during the next few weeks should have a representative present at that meeting. This person should be able and prepared to discuss current manpower and material deliveries, and make commitments concerning that subcontractor's work over the following few weeks.**

**The following summary is assumed to be a true and factual account of events that transpired in the May 10, 2011 Progress Update Meeting. If you feel there are any discrepancies in this report, these will be addressed at the next meeting.**



### AREA G

### GENERAL NOTES

Tim Robertson of Doster Construction reviewed general safety items. Mr. Robertson specifically advised all personnel to use care around the floor grinding power cords. Cleanup in all areas where work is ongoing must occur daily.

### SITWORK

Landscaping activities are continuing and landscaping adjacent to the building will begin May 16, 2011. Mounting and terminating of exterior fixtures has not begun. This work will begin as electrical manpower becomes available. The locations for fixtures in the cupola precast have been coordinated in the field. Concrete sidewalks in the courtyard will complete May 11, 2011.

### STRUCTURE/EXTERIOR SKIN

Rotunda precast is continuing and coordination with the slab-on-grade has occurred. Installation of the slab-on-grade will begin May 13 and pour-out the week of May 16, 2011. Hanging and finishing of the soffits in this area are underway and will complete the week of May 23, 2011. Setting of the translucent dome is now scheduled for May 11, 2011.

Installation of downspouts and gutters is ongoing and approximately 20% complete.

Exterior brick and precast at the front of Area B is complete. Precast at the front of Area C is complete, except for missing pieces in the soffit areas. These pieces are also needed at C side



### AREA B 2ND FLOOR

and A side. All precast is targeted to be complete by May 27, 2011. Selective Masonry is continuing to coordinate with ACI (Tanner Stone) to procure final precast deliveries.

The roof soffit system installation is ongoing and targeted to complete following precast installations.

Roofing at Areas A, B and C will complete following precast installations.

### **INTERIOR BUILD-OUT**

The above ceiling State Inspections that were scheduled for the week of May 16, 2011 have been impacted due to the Statewide weather events that occurred on April 27, 2011. State personnel will now be available beginning May 23, 2011 at 10:00 a.m. to perform above ceiling inspections.

Installation of plumbing fixtures will be completed in Area F and G of the 1st Floor and move through the structure to Areas D, E, A, B and C. When these fixtures are set complete, fixtures at the 2nd Floor will be set from the front of the building in Areas A, B, and C to the back of the building.

Installation of the practice gym wood flooring is continuing and targeted to complete the week of May 23, 2011. The competition gym wood flooring is underway and on schedule to complete in early- June 2011.

Kitchen equipment connections are complete.

Overhead conduit in the band room has been installed and installation of wire and light fixtures will begin as manpower is available in this area. The auditorium drywall hanging activities have not completed. These activities will complete immediately and finishing in this area is to complete by Friday, May 13, 2011. Final painting activities will begin Monday, May 16, 2011. The stage rigging and lighting activities will begin May 11, and carpet is targeted to be installed May 20, 2011. Fixed auditorium seating is scheduled to begin June 1, 2011.

The installation of the flooring in the dance room is underway and 70% complete. The grinding and polishing activities at the 1st Floor of Areas A, B, and C did not complete as previously scheduled. It was reported in today's meeting that approximately 10 working days were left to complete this work. Grinding and polishing of the 2nd Floor is underway and targeted to be complete by June 3, 2011. Floor grinding activities will progress from the 2nd Floor of Areas A, B and C through the 2nd Floor central corridors / rooms to the gym areas.



**ATHLETIC FIELDS**



**LOADING DOCK**

Media center carpet is targeted to be installed May 23, 2011 and media center furniture and shelving will be installed as late as possible in order to meet the completion date of the project.

During today's meeting, the electrical priority to complete lighting was reviewed. Classrooms at the 2nd Floor will be completed prior to classrooms at the 1st Floor and finalization of lighting will occur at the 2nd Floor hallways.

Science lab casework will begin installation today. This work is targeted to be complete by May 27, 2011.

The punch list in Area F is complete and punch lists for the remaining areas will be compiled over the next few weeks. Area F punch list will be issued to all subcontractors immediately and work so work off of the list can begin.

### **ATHLETIC FACILITY**

Stadium foundations are complete and pouring of the track curb is 80% complete. Sand and topsoil mix at the fields is targeted to be installed by May 27, 2011. All lighting conduit pathway will complete by May 24, 2011. It is noted that a change order may be issued adding an additional conduit pathway. The duration to complete on May 24, 2011, does not include additional scope.

Forming and pouring of the dugouts will begin May 12, 2011. Erection of the stadium is on schedule to begin May 16, 2011.

The field house CMU will complete May 11, 2011. Hollow core has been set and the equipment for the indoor heat pumps will be set at the 2nd Floor on May 18, 2011. Provided that this equipment is set at this time, installation of trusses will begin May 19, 2011.

The concession area CMU walls and inwall rough-in are progressing. Trusses in this area are targeted to be set the week of May 16, 2011.

Enclosed for review following the Summary section are the Action Items and the Near Term Schedule dated May 10, 2011.

## Hueytown High School

<b>ACTION ITEM LIST</b>						<b>MEETING DATE: May 10, 2011</b>
Origination Date	No.	Item	Who	Original Need Date	Revised Date	Comment
06/22/10	13.	South West Water Company	SWWC	06/22/10	project end date	Installation complete
12/21/10	18.	Sign Power	Lathan	12/28/10		Confirm voltage
03/15/11	19.	Precast	Selective	end of March	05/13/11	Deliver all remaining items by end of March 2011, Charles Johnson confirming all deliveries by <del>4/15/11 4/29/11</del> 5/13/11

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	May 09		May 16		May 23		May 30		Jun 06		Jun 13		20																													
						M	T	T	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S
<b>Hueytown High School</b>																																															
<b>Milestones</b>																																															
22330	Begin Final Clean	0d	0d	05.23.11*															Begin Final Clean																												
22220	Inspections	20d	20d	06.15.11	07.13.11																																										
22230	Final Clean	20d	20d	06.15.11	07.13.11																																										
<b>Sitework</b>																																															
22600	Landscaping & Irrigation	30d	4d	03.15.11 A	05.13.11														Landscaping & Irrigation																												
23240	Landscaping Adjacent to Building	15d	15d	05.16.11	06.06.11														Landscaping Adjacent to Building																												
22530	Level & Seal 15th Street	5d	5d	06.06.11*	06.13.11														Level & Seal 15th Street																												
22540	Stripe 15th Street	1d	1d	06.20.11	06.21.11														Stripe 15th Street																												
<b>Exterior Lighting</b>																																															
<b>Structure</b>																																															
A3400	Mount & Terminate Fixtures	10d	10d	05.13.11	05.27.11														Mount & Terminate Fixtures																												
A3410	Trim Out Canopy And Rotunda	10d	10d	05.27.11	06.13.11														Trim Out Canopy And Rotunda																												
<b>Structure</b>																																															
<b>Areas D,E,F &amp; G (Back Flat Roof Areas)</b>																																															
<b>E - Kitchen / Dining</b>																																															
2330	Courtyard Flatwork	3d	1d	04.29.11 A	05.10.11														Courtyard Flatwork																												
<b>Rotunda (Adjacent to D &amp; G)</b>																																															
9020	Erect Precast	17d	14d	04.25.11 A	05.27.11														Erect Precast																												
9050	Hang & Finish Soffits	10d	10d	05.09.11 A	05.23.11														Hang & Finish Soffits																												
9120	Set Translucent Dome	2d	2d	05.11.11*	05.12.11														Set Translucent Dome																												
9130	Prep and Pour Slab on Grade	4d	4d	05.13.11	05.18.11														Prep and Pour Slab on Grade																												
9070	Final Caulking & Coating	5d	5d	06.06.11	06.13.11														Final Caulking & Coating																												
<b>Exterior Skin</b>																																															
A3610	Install Gutters & down Spouts	10d	8d	05.02.11 A	05.19.11														Install Gutters & down Spouts																												
<b>Areas A,B &amp; C (Front Pitched Roof Areas)</b>																																															
<b>Area C</b>																																															
5390	Precast C Front	15d	9d	03.01.11 A	05.20.11														Precast C Front																												
5420	Precast C Side Front	10d	5d	04.26.11 A	05.16.11														Precast C Side Front																												
<b>Area A</b>																																															
5320	Aluminum Windows	15d	1d	03.17.11 A	05.23.11														Aluminum Windows																												
5430	Precast A Side Front	10d	5d	05.03.11 A	05.16.11														Precast A Side Front																												
5410	Precast A Front	14d	14d	05.10.11	05.27.11														Precast A Front																												
<b>Roof</b>																																															
<b>Areas A,B &amp; C (Front Pitched Roof Areas)</b>																																															
<b>General</b>																																															
4710	Soffit System	20d	7d	03.16.11 A	06.06.11														Soffit System																												
<b>Area B</b>																																															
4410	Roofing - Area B	29d	1d	11.09.10 A	05.10.11														Roofing - Area B																												
<b>Area C</b>																																															
4320	Roofing - Area C	20d	1d	11.16.10 A	05.16.11														Roofing - Area C																												
<b>Area A</b>																																															

■ Remaining Level of Effort    ■ Critical Remaining Work  
■ Actual Level of Effort    ◆ Milestone  
■ Actual Work    ▶ Summary  
■ Remaining Work



Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	May 09		May 16		May 23		May 30		Jun 06		Jun 13		20	
						M	T	T	F	S	S	M	T	T	F	S	S		M
A2290	Complete Misc. Slab Conduit Repair	3d	3d	05.25.11	05.27.11														Complete Misc. Slab Conduit Repair
A1440	Trim Out (All Devices Fa, Comm, Power)	4d	4d	05.25.11	05.31.11														Trim Out (All Devices Fa, Comm, Power)
<b>2nd Floor</b>																			
21060	Install Grilles & Sprinklers	5d	5d	05.10.11	05.16.11														Install Grilles & Sprinklers
21105	Grind & Polish Concrete	5d	5d	05.17.11	05.23.11														Grind & Polish Concrete
21110	Plumbing Fixtures & Accessories	2d	2d	05.18.11	05.19.11														Plumbing Fixtures & Accessories
21090	Doors & Hardware	2d	2d	05.24.11	05.25.11														Doors & Hardware
21120	Install Base	5d	5d	05.24.11	05.31.11														Install Base
21100	Final Paint	5d	5d	05.26.11	06.02.11														Final Paint
21140	Punch List	10d	10d	06.01.11	06.14.11														Punch List
<b>E2</b>																			
A3240	Light Fixtures	1d	1d	05.10.11	05.10.11														Light Fixtures
A3250	Above Ceiling Taps	3d	3d	05.11.11	05.13.11														Above Ceiling Taps
A3260	Trim Out (All Devices Fa, Comm, Power)	1d	1d	05.16.11	05.16.11														Trim Out (All Devices Fa, Comm, Power)
<b>D - Auditorium</b>																			
23230	Frame / Ri / Hang	20d	1d	02.15.11 A	05.10.11														Frame / Ri / Hang
19040	Finish Hard Ceilings	5d	4d	04.20.11 A	05.13.11														Finish Hard Ceilings
19170	Stage Rigging & Lighting	20d	20d	05.11.11*	06.08.11														Stage Rigging & Lighting
19090	Interior Glass	2d	2d	05.16.11	05.17.11														Interior Glass
19100	Doors & Hardware	8d	8d	05.16.11	05.25.11														Doors & Hardware
19130	Final Paint	3d	3d	05.16.11	05.18.11														Final Paint
19210	Casework	3d	3d	05.18.11	05.20.11														Casework
19181	Guardrail / Handrail System	10d	10d	05.19.11	06.02.11														Guardrail / Handrail System
19182	Stage Wood Flooring (Subbase)	1d	1d	05.19.11	05.19.11														Stage Wood Flooring (Subbase)
19150	Plumbing Fixtures & Accessories	3d	3d	05.20.11	05.24.11														Plumbing Fixtures & Accessories
19160	Carpet	5d	5d	05.20.11*	05.26.11														Carpet
19190	Install Base	5d	5d	05.20.11	05.26.11														Install Base
19250	Punch List	10d	10d	05.27.11	06.10.11														Punch List
19230	Fabric Panels & Audio Devices - Final	10d	10d	06.09.11	06.22.11														Fabric Panels & Audio Devices - Final
19180	Fixed Auditorium Seating	10d	10d	06.13.11*	06.24.11														Fixed Auditorium Seating
<b>1st Floor</b>																			
17060	Install Grilles & Sprinklers	15d	5d	04.01.11 A	05.16.11														Install Grilles & Sprinklers
17150	Install Base	5d	5d	05.10.11	05.16.11														Install Base
17140	Casework	3d	3d	05.13.11	05.17.11														Casework
17170	Punch List	10d	10d	05.17.11	05.31.11														Punch List
17117	Plumbing Fixtures & Accessories	3d	3d	05.20.11	05.24.11														Plumbing Fixtures & Accessories
17115	Grind & Polish Concrete	10d	10d	06.06.11	06.17.11														Grind & Polish Concrete
17090	Doors & Hardware	5d	5d	06.20.11	06.24.11														Doors & Hardware
17110	Final Paint	5d	5d	06.20.11	06.24.11														Final Paint
<b>D1-Choral / Dance</b>																			
12215	Dance Room Wood Flooring	10d	3d	05.02.11 A	05.12.11														Dance Room Wood Flooring
A1490	Light Fixtures	4d	4d	05.10.11	05.13.11														Light Fixtures
A1500	Above Ceiling Taps	6d	6d	05.16.11	05.23.11														Above Ceiling Taps
A1510	Trim Out (All Devices Fa, Comm, Power)	4d	4d	06.01.11	06.06.11														Trim Out (All Devices Fa, Comm, Power)
<b>D1-Auditorium</b>																			
A1650	Stage - Overhead Conduit	4d	1d	03.15.11 A	05.10.11														Stage - Overhead Conduit

█ Remaining Level of Effort    █ Critical Remaining Work  
█ Actual Level of Effort    ◆ Milestone  
█ Actual Work    ▬ Summary  
█ Remaining Work

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	May 09		May 16		May 23		May 30		Jun 06		Jun 13		20					
						M	T	F	S	S	M	T	F	S	S	M	T	F	S	S	M	T	F
A1580	Mount Panels (Vendor Specific Lighting	3d	3d	05.10.11	05.12.11																		
A1660	Stage - Pull Wire	2d	2d	05.11.11	05.12.11																		
A1670	Stage - Lighting Rough In	3d	3d	05.13.11	05.17.11																		
A2320	Complete Misc. Slab Conduit Repair	3d	3d	05.13.11	05.17.11																		
A1570	Pull Wire	10d	10d	05.13.11	05.26.11																		
A1610	Lighting Rough In	5d	5d	05.16.11	05.20.11																		
A1680	Stage - Trim Out Electrical	3d	3d	05.18.11	05.20.11																		
A1620	Trim Out High Lighting	3d	3d	05.23.11	05.25.11																		
A1690	Stage - Floor Boxes Trim Out	5d	5d	05.23.11*	05.27.11																		
A1640	Trim Out (All Devices Fa, Comm, Power)	3d	3d	05.26.11	05.31.11																		
A1560	Low Voltage Pull Data	2d	2d	05.26.11	05.27.11																		
A1590	Make Up (Vendor Specific Panels)	5d	5d	05.27.11	06.03.11																		
A1600	Make Up (Dimming Rack)	2d	2d	06.06.11	06.07.11																		
<b>2nd Floor</b>																							
18070	Install Grilles & Sprinklers	5d	3d	04.26.11 A	05.12.11																		
18150	Casework	3d	3d	05.10.11	05.12.11																		
18160	Install Base	5d	5d	05.10.11	05.16.11																		
18180	Punch List	10d	10d	05.17.11	05.31.11																		
18125	Grind & Polish Concrete	10d	10d	05.24.11	06.07.11																		
18100	Doors & Hardware	5d	5d	06.08.11	06.14.11																		
18120	Final Paint	10d	10d	06.08.11	06.21.11																		
18170	Plumbing Fixtures & Accessories	3d	3d	06.09.11	06.13.11																		
<b>D2</b>																							
A3180	Light Fixtures	1d	1d	05.10.11	05.10.11																		
A3190	Above Ceiling Taps	1d	1d	05.11.11	05.11.11																		
A3200	Trim Out (All Devices Fa, Comm, Power)	1d	1d	05.12.11	05.12.11																		
<b>Areas A,B &amp; C (Front Pitched Roof Areas)</b>																							
<b>1st Floor</b>																							
12070	Interior Glass	10d	5d	03.07.11 A	05.24.11																		
12155	Grind & Polish Concrete	20d	10d	03.29.11 A	05.23.11																		
12120	Doors & Hardware	10d	5d	04.05.11 A	05.23.11																		
12170	Plumbing Fixtures & Accessories	10d	5d	05.02.11 A	05.16.11																		
12205	Media Center Carpet	5d	5d	05.23.11*	05.27.11																		
12230	Punch List	10d	10d	05.23.11	06.06.11																		
12210	Media Center Shelving / Furniture	5d	5d	05.31.11	06.06.11																		
<b>B1-Media Center / Computer Lab</b>																							
A1720	Light Fixtures	1d	1d	04.27.11 A	05.10.11																		
A1730	Above Ceiling Taps	6d	3d	04.28.11 A	05.13.11																		
A2410	Low Voltage Data Cabling @ Casework	1d	1d	05.16.11	05.16.11																		
A2420	Low Voltage Terminate Data	2d	2d	05.17.11	05.18.11																		
A2430	Low Voltage (Test & Label)	1d	1d	05.19.11	05.19.11																		
A1740	Trim Out (All Devices Fa, Comm, Power)	6d	6d	06.07.11	06.14.11																		
<b>B1-Office 157 Area</b>																							
A2440	Low Voltage Data Cabling @ Casework	1d	1d	05.20.11	05.20.11																		
A2450	Low Voltage Terminate Data	1d	1d	05.23.11	05.23.11																		
A2460	Low Voltage (Test & Label)	1d	1d	05.24.11	05.24.11																		

- █ Remaining Level of Effort
- █ Critical Remaining Work
- █ Actual Level of Effort
- ◆ Milestone
- █ Actual Work
- ▬ Summary
- █ Remaining Work



Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	May 09		May 16		May 23		May 30		Jun 06		Jun 13		20											
						M	T	F	S	S	M	T	F	S	S	M	T	F	S	S	M	T	F	S	S	M	T	F	S
13170	Install Base	10d	10d	05.10.11	05.23.11																								
13150	Plumbing Fixtures & Accessories	10d	10d	05.25.11	06.08.11																								
13110	Doors & Hardware	10d	10d	06.06.11	06.17.11																								
13130	Final Paint	15d	15d	06.06.11	06.24.11																								
22210	Punch List	10d	10d	06.07.11	06.20.11																								
<b>A2-Classrooms</b>						05.12.11, A2-Classrooms																							
A2880	Trim Out (All Devices Fa, Comm, Power)	6d	3d	05.03.11 A	05.12.11																								
A3130	Low Voltage Terminate Data	2d	2d	05.10.11	05.11.11																								
A3140	Low Voltage (Test & Label)	1d	1d	05.12.11	05.12.11																								
<b>B2-Classrooms</b>						05.27.11, B2-Classrooms																							
A2700	Trim Out (All Devices Fa, Comm, Power)	6d	3d	04.29.11 A	05.12.11																								
A3080	Low Voltage Pull Data @ Casework	5d	5d	05.10.11	05.16.11																								
A2790	Low Voltage Terminate Data	5d	5d	05.17.11	05.23.11																								
A2800	Low Voltage (Test & Label)	4d	4d	05.24.11	05.27.11																								
<b>B2-Corridor</b>						05.27.11, B2-Corridor																							
A2940	Pull Wire	6d	6d	05.10.11	05.17.11																								
A2950	Light Fixtures	3d	3d	05.18.11	05.20.11																								
A2960	Above Ceiling Taps	4d	4d	05.23.11	05.26.11																								
A2970	Trim Out (All Devices Fa, Comm, Power)	1d	1d	05.27.11	05.27.11																								
<b>C2-Corridor</b>						05.16.11, C2-Corridor																							
A3010	Above Ceiling Taps	4d	4d	05.10.11	05.13.11																								
A3020	Trim Out (All Devices Fa, Comm, Power)	1d	1d	05.16.11	05.16.11																								
<b>A2-Corridor</b>						05.27.11, A2-Corridor																							
A3040	Pull Wire	6d	6d	05.10.11	05.17.11																								
A3050	Light Fixtures	3d	3d	05.18.11	05.20.11																								
A3060	Above Ceiling Taps	4d	4d	05.23.11	05.26.11																								
A3070	Trim Out (All Devices Fa, Comm, Power)	1d	1d	05.27.11	05.27.11																								
<b>Athletic Facility</b>																													
<b>Package A and D (Ball Fields &amp; Track)</b>																													
17007	Site Utilities	30d	9d	03.29.11 A	05.20.11																								
17021	Pour Track Curb	10d	2d	04.04.11 A	05.11.11																								
17011	Irrigation	20d	4d	04.18.11 A	05.13.11																								
17003	Sand Topsoil Mix All Fields	20d	14d	04.20.11 A	05.27.11																								
17031	Pour Field Event Concrete	5d	4d	04.26.11 A	05.13.11																								
17141	All Lighting Conduit Pathway	15d	10d	04.27.11 A	05.24.11																								
17121	F/R/P Back Stop Walls	5d	2d	05.04.11 A	05.11.11																								
17131	Football Field Conduit Pathway	1d	1d	05.10.11	05.10.11																								
17033	Install Goal Post	4d	4d	05.10.11*	05.13.11																								
17051	Install Backstop Curb Drains	10d	10d	05.12.11	05.25.11																								
17061	F/R/P Dugouts	15d	15d	05.12.11	06.02.11																								
17091	Stadium Erect	20d	20d	05.16.11*	06.13.11																								
17151	Track Fence	5d	5d	05.16.11	05.20.11																								
17111	Sidewalks	10d	10d	05.23.11	06.06.11																								
17013	Grass All Fields	10d	10d	05.31.11	06.13.11																								
17071	Cmu Dugouts	20d	20d	06.03.11	06.30.11																								

- █ Remaining Level of Effort
- █ Critical Remaining Work
- █ Actual Level of Effort
- ◆ Milestone
- █ Actual Work
- ▶ Summary
- █ Remaining Work



-

**Distribution List Name: 29082 - Hueytown High School**

Bo Hamilton	bhamilton@dunnconstruction.com
Brian Korfant	brian.korfant@roofusa.com
Chris Wilken	cwilken@relianceinteriors.com
Elsie Cowart	ecowart@rpainc.biz
Eric Johnston	ejohnston@relianceinteriors.com
Jimmy Davis	jldpm@bellsouth.net
Joe Kuhn	jkuhn@dosterconstruction.com
John Britton	jkelectric@bellsouth.net
Jonathan Watts	jwatts@selind.com
Josh Cronan	jcronan@dosterconstruction.com
Justin Petty	jpetty@dosterconstruction.com
Lee Edmonds	lee@baselineconsultants.com
Michelle Best	mbest@jefcoed.com
Nathaniel Hutchinson	hutch@tandkconstruction.com
Sue Cole	sue@dixiestorefixtures.com
Tim Robertson	trobertson@dosterconstruction.com