

PROJECT PHOTO REPORT  
Mortimer Jordan High School



**Date:** July 16, 2010

**Client:** Jefferson County Board of Education

**Project Name:** Mortimer Jordan High School

**Project Number:** #09070

**Submitted By:** Rance Brooks

**Distribution:** Dr. Rafael McDaniel      Bob Shannon      Brent Reid  
Michelle Best      Tracye Wynn      Tom Nichols  
   Jim Hartsell      Paul Fenzl  
        Mike Howard  
        Daniel Gray  
        Rick Killeen

**Comments:** Construction Progress Photos – Taken July 13<sup>th</sup> 2010



Area "A" – Main Gym



Area "B" - Theater



Area D (East) – Veneer



Area "E" Lvl 1 – MEP Overhead,  
Ceiling Framing, & Block Fill



Area "F" Lvl 2 – MEP Overhead & Ceiling Framing



East Side of Area B / Loading Dock



Building Main Entrance



Rock Removal along Northwest Corner of Site (Future Baseball Field)

This week's events / activities:

- Overhead MEP Rough In ongoing
- Masonry Veneer ongoing in Area D / B / A
- Roofing ongoing in Area B
- Spray-on Fireproofing ongoing in Area B
- Window Installation is ongoing in Area E / F
- Block Fill / 1<sup>st</sup> Coat of CMU walls ongoing in Area E / F / D
- Ceiling Grid Installation ongoing in Area E / F / D
- Concrete Prep / Pour is ongoing in Theater
- Drip field installation in progress

Next week's activities:

- Concrete Prep / Pour to be completed in Theater
- Masonry Veneer Install to continue in Area D / B / A
- Overhead MEP Rough In to continue
- Spray-on Fireproofing to begin in Area A

- Roofing to continue in Area B
- Block Fill / 1<sup>st</sup> Coat of CMU Walls to continue in Area E/ F / D
- Ceiling Grid to continue in Area E / F / D
- Window Installation to begin in Area D
- Bi-Weekly OAC Meeting scheduled for Thursday (7/22/10)