

PLEASANT GROVE HIGH SCHOOL



PROGRESS UPDATE REPORT
January 21, 2010

McCrorry
BUILDING COMPANY

BASELINE

CONSULTANTS, INC.

Please initial the **meeting** date to show that you were in attendance.

Pleasant Grove High School #28031

2/4	ATTENDEES	CO. NAME	11/12	12/10	12/30	1/21
	Jim Shaddox	Advance Building Concepts, LLS				
	Carlos Aguilar	Aguilar Construction				
	Dewayne Miller	Aguilar Construction				
	Felix Aguilar	Aguilar Construction				
	LeAllen Alexander	Alexander Construction Co.				
	Allen Burnette	Basic Drywall				
	Danny Taylor	Basic Drywall	XX	XX		XX
	Dickie Green	Basic Drywall				
	Coy Sayles	Butler Construction				
	Michael T. Wade	Butler Construction				
	Sam Butler	Butler Construction				
	Jeff Wiggins	Certainteed				
	Jerry Hill	Concrete Artists				
	Mike Jones	Concrete Artists				
	Daniel Elliott	Coreslab Structures				
	Jay Rubinson	Coreslab Structures				
	Edward Covington	Covington Flooring				
	David Avery	Dixie Acoustical	XX	XX		
	G S	Dixie Acoustical	XX			
	Jeff Yerby	Dixie Acoustical				
	Mark Lawrence	FES, Inc.				
	Bo Trantum	Flooring Contractors, Inc.				
	Glen Thomason	G&S Glass				
	Jim McShea	Gulf Eagle Supply				
	Charlie Smith	H&M Mechanical				
	Mel Depew	H&M Mechanical	XX			
	Mike Smith	H&M Mechanical	XX	XX		XX
	Cliff Doyle	H. N. Donahoo				
	Dewayne Stansell	H. N. Donahoo				
	Kyle Culverhouse	H. N. Donahoo				
	Lann Moore	H. N. Donahoo				
	J. T. Walker	Hunter Panels				
	John Britton	J & K Electric, Inc.				
	Steve Earley	J & K Electric, Inc.	XX	XX	XX	XX
	Allen Swinney	McCrary Building Company				XX
	Jay Clark	McCrary Building Company	XX	XX	XX	XX
	Jeff Byrd	McCrary Building Company				
	Lansing Harbison	McCrary Building Company	XX	XX		XX
	Matthew Rhea	McCrary Building Company				
	Wes Holmes	McCrary Building Company	XX	XX		XX

**If you do not see your name,
please print your name and company name in available space.**

PROGRESS SUMMARY

PLEASANT GROVE HIGH SCHOOL January 21, 2010

The Progress Update Meeting was held at 9:00 a.m. on Thursday, January 21, 2010.

The next Progress Update Meeting will be held at 9:00 a.m. on Thursday, January 28, 2010.

The O/A/C Meeting was not held.

The next O/A/C Meeting will be held at 10:30 a.m. on Thursday, January 28, 2010.

Any subcontractor scheduled to perform work during the next few weeks should have a representative present at that meeting. This person should be able and prepared to discuss current manpower and material deliveries, and make commitments concerning that subcontractor's work over the following few weeks.



KITCHEN

The following summary is assumed to be a true and factual account of events that transpired in the January 21, 2010 Progress Update Meeting. If you feel there are any discrepancies in this report, these will be addressed at the next meeting.

GENERAL NOTES

Jay Clark of McCrory Building Company reviewed general safety and cleanup items. Mr. Clark also advised all personnel about using extra precaution while driving through the neighborhood adjacent to the project.

Mr. Clark stated that all material must be removed from Areas A, B, and C, on both the 1st and 2nd Floors by January 22, 2010.

A representative from each subcontractor needs to be present at mandatory Punch List meeting to be held on the jobsite at 9:00 a.m. on Monday, January 25, 2010. This meeting will review responsibilities and identify the responsible contractor personnel for punch list work-off.



DINING

Final commissioning will not be able to occur until after the County network has been tied into the local school network.

MILESTONES

Test and balance has occurred at A1, A2, C1, and C2. Test and balance at B1 and B2 will be completed after power feeds are finalized to the mechanical equipment. It is anticipated that test and balance for the entire project will be complete by February 12, 2010.

The project is ready for Alagasco to set the gas meter. This is identified to be set on Friday, January 22, 2010.

A pre-overhead State Inspection will occur Monday, January 25, 2010. The target date for the final overhead State Inspection is February 8, 2010. The State boiler inspection needs to be setup. The schedule identifies February 8, 2010, for a State boiler inspection.

SITWORK

Remaining curb and gutter work will complete the week of January 25, 2010, as well as the asphalt binder course. Wearing surface for asphalt is targeted to begin February 15 and striping and signage will begin March 1, 2010.



PRACTICE GYM

INTERIOR CONSTRUCTION

The critical path of the project is to complete electrical wiring, terminating and tested, the floor polishing and finishes, and installation of the stage equipment at the Auditorium. The schedule for the concrete floor polishing has been broken out from all areas and is in one section at the beginning of the project schedule. Following all floor polishing activities, base will be installed along with final paint and touchup.

The lighting booth sound wiring rough-in and installation of the ceiling in this area will occur over the next three weeks. The Auditorium stage rigging electrical device trimout will complete by February 12, 2010. The fixed Auditorium seating is on schedule to begin February 4, 2010.

The Competition gym flooring will be complete by February 12, 2010, as well as the bleacher systems. Once the bleacher systems have been moved from the wrestling room, completion of construction activities in this area will occur. Final cleaning in the Competition gym is targeted for March 10, 2010. This activity may be able to begin earlier pending the completion of the flooring and the availability for access work from the flooring.

The Practice gym flooring will be complete this week. The week of January 25, 2010, no contractors will be able to access this area while the wood floor cures.

With the incorporation of the concrete polishing activities and finishes that have to occur following these activities, substantial completion for the project is now scheduled for March 30, 2010.

Enclosed for review, following the Summary section, are the Action Item List and the Completion Schedule dated January 21, 2010.



PRACTICE GYM

PLEASANT GROVE HIGH SCHOOL

ACTION ITEM LIST						MEETING DATE: January 21, 2010
Origination Date	No.	Item	Who	Original Need Date	Revised Date	Comment
08/21/08	2a.	On-Site Sanitary Sewer System - Design - Price - Install	Southwest Water	07/18/09 ASA P	02/26/10	Late date to complete - Not finished (90% complete) (work ongoing) Need owner phone line connected; Startup to follow
12/11/08	31.	As-Built Update	Subs	01/21/10	02/04/10	Review progress - P&M, J&K, H&M
02/05/09	36.	Change Orders #10 Sewer Delays	Arch./ Owner			Issue direction - Reviewed with owner by A.S. - Table until utility actual costs are realized
02/19/09	44.	Water Service Extension	BWW BWWB/ Arch./ McCrory	Dec. 08 01/21/10	?	Service date - Need meter and connection Review meter installation and confirm direction
04/02/09	50.	Monument Sign	Arch./ Stewart	04/03/09	01/21/10	Review power requirements - Need design & location
10/29/09	75.	Auditorium Dumpster Screen	Arch.	11/17/09	ASAP	Issue design; RFI issued , awaiting answer
10/29/09	76.	Screens and Canopies at Dumpsters and Cooling Towers	Arch.	11/17/09	ASAP	Issue direction

PLEASANT GROVE HIGH SCHOOL

ACTION ITEM LIST						MEETING DATE: January 21, 2010
Origination Date	No.	Item	Who	Original Need Date	Revised Date	Comment
10/29/09	77.	Residential Appliances	Arch.	11/12/09	01/22/10	Need cut sheets; Issue to McCrory
01/21/10	81.	Additional Access Doors	Trane/ McCrory	01/21/10		Review and add access

Act ID	Description	Work Days	Start	Finish	2010															
					JAN		FEB		MAR		APR		IA							
					18	25	01	08	15	22	01	08	15	22	29	05	12	19	26	0
1ST FLOOR																				
2295	INSTALL WOOD BASE	9	01/22/10 A	01/22/10	01/22/10 INSTALL WOOD BASE															
2325	FINAL PAINT TOUCH UP	8	01/27/10	01/29/10	01/27/10 01/29/10 FINAL PAINT TOUCH UP															
2410	MEDIA CENTER CARPET	3	01/27/10 -	01/29/10	01/27/10 01/29/10 MEDIA CENTER CARPET															
2183	MEDIA CENTER CASEWORK	10	02/01/10 -	02/12/10	02/01/10 02/12/10 MEDIA CENTER CASEWORK															
2730	RECEPTION DESK	4	02/01/10 -	02/04/10	02/01/10 02/04/10 RECEPTION DESK															
2761	MBC ISSUE 2ND FLOOR CONTRACTOR	5	02/01/10 -	02/05/10	02/01/10 02/05/10 MBC ISSUE 2ND FLOOR CONTRACTOR PUNCHLIST															
2315	FINAL CLEAN	5	02/08/10	02/12/10	02/08/10 02/12/10 FINAL CLEAN															
2420	MEDIA CENTER SHELVING / FURNITURE	5	02/08/10 -	02/12/10	02/08/10 02/12/10 MEDIA CENTER SHELVING / FURNITURE															
2ND FLOOR																				
2194	R/I ELECTRICAL @ CASEWORK	26	12/23/09 A	01/29/10	01/29/10 R/I ELECTRICAL @ CASEWORK															
2355	FINAL PAINT TOUCH UP	7	01/18/10 A	01/26/10	01/26/10 FINAL PAINT TOUCH UP															
2760	MBC ISSUE 2ND FLOOR CONTRACTOR	4	01/18/10 A	01/21/10	01/21/10 MBC ISSUE 2ND FLOOR CONTRACTOR PUNCHLIST															
2880	SUB CONTRACTORS WORK OFF 2ND FLOOR	5	01/22/10	01/28/10	01/22/10 01/28/10 SUB CONTRACTORS WORK OFF 2ND FLOOR PUNCHLIST															
2225	FINAL CLEAN	5	02/01/10 -	02/05/10	02/01/10 02/05/10 FINAL CLEAN															
2881	SUB CONTRACTORS WORK OFF 2ND FLOOR	5	02/08/10	02/12/10	02/08/10 02/12/10 SUB CONTRACTORS WORK OFF 2ND FLOOR PUNCHLIST															
AREA B BACK																				
1ST FLOOR																				
2380	INSTRUMENT STORAGE LOCKERS	3	02/01/10 -	02/03/10	02/01/10 02/03/10 INSTRUMENT STORAGE LOCKERS															
2400	INSTALL WOOD BASE	2	02/04/10	02/05/10	02/04/10 02/05/10 INSTALL WOOD BASE															
2720	FINAL PAINT	4	02/08/10	02/11/10	02/08/10 02/11/10 FINAL PAINT															
2475	ACOUSTICAL PANELS @ BAND ROOM	2	02/12/10 -	02/15/10	02/12/10 02/15/10 ACOUSTICAL PANELS @ BAND ROOM															
2535	ACOUSTICAL PANELS @ DANCE ROOM	1	02/16/10	02/16/10	02/16/10 02/16/10 ACOUSTICAL PANELS @ DANCE ROOM															
AREA E - KITCHEN																				
GENERAL																				
4459	EPOXY & SEAL PAINT MECHANICAL FLOORS	2	02/18/10	02/19/10	02/18/10 02/19/10 EPOXY & SEAL PAINT MECHANICAL FLOORS															
4462	FINAL CLEAN	5	02/22/10	02/26/10	02/22/10 02/26/10 FINAL CLEAN															
4464	O/A/E PUNCH	2	03/01/10	03/02/10	03/01/10 03/02/10 O/A/E PUNCH															
4466	ISSUE O/A/E PUNCH LIST	2	03/03/10	03/04/10	03/03/10 03/04/10 ISSUE O/A/E PUNCH LIST															
4468	WORK OFF O/A/E PUNCH	5	03/05/10	03/11/10	03/05/10 03/11/10 WORK OFF O/A/E PUNCH															
KITCHEN																				
4330	ELECTRICAL DEVICES & TRIMOUT / KITCHEN	23	01/04/10 A	02/03/10	02/03/10 ELECTRICAL DEVICES & TRIMOUT / KITCHEN CONNECT															
4342	ACOUSTICAL TILE KITCHEN	2	01/04/10 A	02/04/10	02/04/10 ACOUSTICAL TILE KITCHEN															
4325	DOORS & HARDWARE	5	01/25/10 -	01/29/10	01/25/10 01/29/10 DOORS & HARDWARE															
4250	INTERIOR GLASS	5	02/01/10	02/05/10	02/01/10 02/05/10 INTERIOR GLASS															
5410	SYSTEM TESTING	0	02/04/10		02/04/10 SYSTEM TESTING															
4310	FINAL PAINT TOUCH UP	5	02/08/10	02/12/10	02/08/10 02/12/10 FINAL PAINT TOUCH UP															
4350	CASEWORK	3	02/15/10	02/17/10	02/15/10 02/17/10 CASEWORK															
DINING																				
4480	ELECTRICAL DEVICES & TRIMOUT	5	01/28/10	02/03/10	01/28/10 02/03/10 ELECTRICAL DEVICES & TRIMOUT															
4490	INSTALL WOOD BASE	5	02/04/10	02/10/10	02/04/10 02/10/10 INSTALL WOOD BASE															
4460	FINAL PAINT	5	02/15/10	02/19/10	02/15/10 02/19/10 FINAL PAINT															
4475	DOORS & HARDWARE	2	02/15/10	02/16/10	02/15/10 02/16/10 DOORS & HARDWARE															
AREA D - AUDITORIUM																				
GENERAL																				
5949	EPOXY & SEAL PAINT MECHANICAL FLOORS	2	02/22/10	02/23/10	02/22/10 02/23/10 EPOXY & SEAL PAINT MECHANICAL FLOORS															
5950	FINAL CLEAN	5	02/25/10	03/03/10	02/25/10 03/03/10 FINAL CLEAN															
5952	O/A/E PUNCH	2	03/04/10	03/05/10	03/04/10 03/05/10 O/A/E PUNCH															
5954	ISSUE O/A/E PUNCH LIST	3	03/08/10	03/10/10	03/08/10 03/10/10 ISSUE O/A/E PUNCH LIST															
5956	WORK OFF O/A/E PUNCH	5	03/11/10	03/17/10	03/11/10 03/17/10 WORK OFF O/A/E PUNCH															
Act ID	Description	Work Days	Start	Finish	18	25	01	08	15	22	01	08	15	22	29	05	12	19	26	0
					2010															

Act ID	Description	Work Days	Start	Finish	2010															
					JAN				FEB				MAR				APR			
					18	25	01	08	15	22	01	08	15	22	29	05	12	19	26	
AUDITORIUM																				
5470	STAGE RIGGING	43	12/14/09 A	02/12/10	02/12/10_STAGE RIGGING															
4095	DOORS & HARDWARE	5	02/01/10	02/05/10	02/01/10_02/05/10_DOORS & HARDWARE															
4100	ELECTRICAL DEVICES & TRIMOUT	10	02/01/10	02/12/10	02/01/10_02/12/10_ELECTRICAL DEVICES & TRIMOUT															
4120	FIXED AUDITORIUM SEATING	10	02/04/10	02/17/10	02/04/10_02/17/10_FIXED AUDITORIUM SEATING															
4070	INTERIOR GLASS	2	02/08/10	02/09/10	02/08/10_02/09/10_INTERIOR GLASS															
5830	INSTALL LIGHT FIXTURES AFTER RIGGING	5	02/08/10	02/12/10	02/08/10_02/12/10_INSTALL LIGHT FIXTURES AFTER RIGGING															
4150	INSTALL WOOD BASE	5	02/09/10	02/15/10	02/09/10_02/15/10_INSTALL WOOD BASE															
4140	STAGE WOOD FLOORING	7	02/15/10	02/23/10	02/15/10_02/23/10_STAGE WOOD FLOORING															
5450	FINAL PAINT TOUCH UP	6	02/16/10 -	02/23/10	02/16/10_02/23/10_FINAL PAINT TOUCH UP															
4110	CARPET	2	02/18/10	02/19/10	02/18/10_02/19/10_CARPET															
2555	ACOUSTICAL PANELS @ AUDITORIUM	4	02/24/10	03/01/10	02/24/10_03/01/10_ACOUSTICAL PANELS @ AUDITORIUM															
4160	ACOUSTICAL TILE	5	02/24/10	03/02/10	02/24/10_03/02/10_ACOUSTICAL TILE															
4170	CASEWORK	3	02/24/10	02/26/10	02/24/10_02/26/10_CASEWORK															
1ST FLOOR																				
3810	ACOUSTICAL TILE	5	12/18/09 A	01/25/10 -	01/25/10_-_ACOUSTICAL TILE															
5710	HANG & FINISH BATHROOM CEILINGS	7	12/23/09 A	02/12/10	02/12/10_HANG & FINISH BATHROOM CEILINGS															
3830	INSTALL WOOD BASE	3	02/09/10	02/11/10	02/09/10_02/11/10_INSTALL WOOD BASE															
3780	FINAL PAINT	6	02/16/10	02/23/10	02/16/10_02/23/10_FINAL PAINT															
3795	DOORS & HARDWARE	5	02/17/10	02/23/10	02/17/10_02/23/10_DOORS & HARDWARE															
3800	ELECTRICAL DEVICES & TRIMOUT	10	02/17/10	03/02/10	02/17/10_03/02/10_ELECTRICAL DEVICES & TRIMOUT															
3820	CASEWORK	3	02/24/10	02/26/10	02/24/10_02/26/10_CASEWORK															
2ND FLOOR																				
5770	LIGHTING BOOTH SOUND WIRING R/I & REPAIR	15	01/25/10 -	02/12/10	01/25/10_-_02/12/10_LIGHTING BOOTH SOUND WIRING R/I & REPAIR LG/S															
3990	INSTALL WOOD BASE	2	02/12/10	02/15/10	02/12/10_02/15/10_INSTALL WOOD BASE															
3950	FINAL PAINT	4	02/19/10	02/24/10	02/19/10_02/24/10_FINAL PAINT															
4000	ELECTRICAL DEVICES & TRIMOUT	7	02/22/10	03/02/10	02/22/10_03/02/10_ELECTRICAL DEVICES & TRIMOUT															
3965	DOORS & HARDWARE	5	02/25/10	03/03/10	02/25/10_03/03/10_DOORS & HARDWARE															
3970	ACOUSTICAL TILE	1	02/25/10	02/25/10	02/25/10_02/25/10_ACOUSTICAL TILE															
3980	CASEWORK	3	03/01/10	03/03/10	03/01/10_03/03/10_CASEWORK															
AREA GY1 - COMPETITION GYM																				
GYM																				
4660	COMP GYM WOOD FLOORING	42	12/15/09 A	02/12/10	02/12/10_COMP GYM WOOD FLOORING															
4700	BLEACHER SYSTEM	10	02/01/10 -	02/12/10	02/01/10_-_02/12/10_BLEACHER SYSTEM															
4920	COMPLETE WRESTLING ROOM BUILDOUT	10	02/08/10	02/19/10	02/08/10_02/19/10_COMPLETE WRESTLING ROOM BUILDOUT															
4670	INSTALL WOOD BASE	5	02/16/10	02/22/10	02/16/10_02/22/10_INSTALL WOOD BASE															
4516	FINAL CEILING PAINT	8	02/19/10 -	03/02/10	02/19/10_-_03/02/10_FINAL CEILING PAINT															
4600	FINAL PAINT WALLS	9	02/25/10	03/09/10	02/25/10_03/09/10_FINAL PAINT WALLS															
4615	DOORS & HARDWARE	5	02/25/10	03/03/10	02/25/10_03/03/10_DOORS & HARDWARE															
4620	COMP GYM ATHLETIC EQUIP	8	03/01/10	03/10/10	03/01/10_03/10/10_COMP GYM ATHLETIC EQUIP															
2575	ACOUSTICAL PANELS @ GY1	3	03/02/10	03/04/10	03/02/10_03/04/10_ACOUSTICAL PANELS @ GY1															
4680	ACOUSTICAL TILE	5	03/03/10	03/09/10	03/03/10_03/09/10_ACOUSTICAL TILE															
4601	EPOXY & SEAL PAINT MECHANICAL FLOORS	3	03/05/10	03/09/10	03/05/10_03/09/10_EPOXY & SEAL PAINT MECHANICAL FLOORS															
4602	FINAL CLEAN	5	03/10/10	03/16/10	03/10/10_03/16/10_FINAL CLEAN															
4690	CASEWORK	3	03/10/10	03/12/10	03/10/10_03/12/10_CASEWORK															
4604	O/A/E PUNCH	2	03/17/10	03/18/10	03/17/10_03/18/10_O/A/E PUNCH															
4606	ISSUE O/A/E PUNCH LIST	3	03/19/10	03/23/10	03/19/10_03/23/10_ISSUE O/A/E PUNCH LIST															
4608	WORK OFF O/A/E PUNCH	5	03/24/10	03/30/10	03/24/10_03/30/10_WORK OFF O/A/E PUNCH															
Act ID	Description	Work Days	Start	Finish	2010															
					JAN				FEB				MAR				APR			
					18	25	01	08	15	22	01	08	15	22	29	05	12	19	26	

Distribution List Name: 28031 - Pleasant Grove High School

Alan Martin	wamartin@trane.com
Allen Swinney	allens@mccroryinc.com
Arthur McIlwain	amcilwain@ussprinkler.com
Bill Stanley	bstanley@nuconsteel.com
Bo Trantum	botranum@bellsouth.net
Carlos Aguilar	aguilarconstructioninc@gmail.com
Chris Sawyer	csawyer@ussprinkler.com
Coy Mills	millspec@charter.net
Daniel Elliott	delliott@coreslab.com
Dr. Mac	drmc@jefcoed.com
Duane Burt	duane@terrellenterprises.com
Ed Covington	ecovington@covington.com
Elsie Cowart	ecowart@rpainc.biz
Glen Thomason	glen@gsglass.com
J. T. Walker	walk7458@charter.net
Jay Clark	jayc@mccroryinc.com
Jeff Wiggins	jeffrey.a.wiggins@saint-gobain.com
Jeff Yerby	dixieacoustical@aol.com
Jerry Hill	jhilllongbow@aol.com
Jesse Kelley	jkelly@swwc.com
Jim McShea	jmc Shea@gulfeaglesupply.com
Jim Shaddox	jshad3@bellsouth.net
John Britton	jkelectricinc@bellsouth.net
Jonathan Watts	jwatts@selind.com
Lann Moore	lmoore@hndonahoo.com
Lee Bryant	lbryant@rnlarch.com
Lee Edmonds	lee@baselineconsultants.com
M. Best	mbest@jefcoed.com
Mell Gage Smith	aibirm@aol.com
Mike Smith	mikesmith@comfortsystemsusa.com
Paul Kirkpatrick	pkirkpatrick@totalpolishsolutions.com
Paul Orman	paulo@mccroryinc.com
Richard Roden	rroden@covington.com
Rick Spiker	rspiker@1sefi.com
Sam Butler	butlercontractor@bellsouth.net
Terry Wideman	tdwpm@bellsouth.net
Tony Loop	longarc@bellsouth.net
Wayne Williford	waynew@mccroryinc.com
Wes Holmes	wesh@mccroryinc.com