

PLEASANT GROVE HIGH SCHOOL



PROGRESS UPDATE REPORT
February 18, 2010

McCrorry
BUILDING COMPANY

BASELINE

CONSULTANTS, INC.

Please initial the **meeting** date to show that you were in attendance.

Pleasant Grove High School #28031

3/4	ATTENDEES	CO. NAME	12/30	1/21	2/4	2/18
	Jim Shaddox	Advance Building Concepts, LLS				
	Carlos Aguilar	Aguilar Construction				
	Dewayne Miller	Aguilar Construction				
	Felix Aguilar	Aguilar Construction				
	LeAllen Alexander	Alexander Construction Co.				
	Allen Burnette	Basic Drywall				
	Danny Taylor	Basic Drywall		XX		
	Dickie Green	Basic Drywall				
	Coy Sayles	Butler Construction				
	Michael T. Wade	Butler Construction				
	Sam Butler	Butler Construction				
	Jeff Wiggins	Certaineed				
	Jerry Hill	Concrete Artists				
	Mike Jones	Concrete Artists				
	Daniel Elliott	Coreslab Structures				
	Jay Rubinson	Coreslab Structures				
	Edward Covington	Covington Flooring				
	David Avery	Dixie Acoustical				XX
	G S	Dixie Acoustical				
	Jeff Yerby	Dixie Acoustical				
	Mark Lawrence	FES, Inc.				
	Bo Trantum	Flooring Contractors, Inc.				
	Glen Thomason	G&S Glass				
	Martis Wyatt	Gary C. Wyatt			XX	XX
	Russ Stone	Gary C. Wyatt			XX	
	Jim McShea	Gulf Eagle Supply				
	Charlie Smith	H&M Mechanical				
	Mel Depew	H&M Mechanical			XX	
	Mike Smith	H&M Mechanical		XX	XX	XX
	Cliff Doyle	H. N. Donahoo				
	Dewayne Stansell	H. N. Donahoo				
	Kyle Culverhouse	H. N. Donahoo				
	Lann Moore	H. N. Donahoo				
	J. T. Walker	Hunter Panels				
	John Britton	J & K Electric, Inc.				XX
	Steve Earley	J & K Electric, Inc.	XX	XX	XX	XX
	Allen Swinney	McCrary Building Company		XX		XX
	Jay Clark	McCrary Building Company	XX	XX	XX	XX
	Jeff Byrd	McCrary Building Company				
	Lansing Harbison	McCrary Building Company		XX	XX	XX
	Matthew Rhea	McCrary Building Company				
	Wes Holmes	McCrary Building Company		XX	XX	XX

**If you do not see your name,
please print your name and company name in available space.**

PROGRESS SUMMARY

PLEASANT GROVE HIGH SCHOOL February 18, 2010

The Progress Update Meeting was held at 9:00 a.m. on Thursday, February 18, 2010.

The next Progress Update Meeting will be held at 9:00 a.m. on Thursday, March 4, 2010.

The O/A/C Meeting was held at 10:30 a.m. on Thursday, February 18, 2010.

The next O/A/C Meeting will be held at 10:30 a.m. on Thursday, March 4, 2010.

Any subcontractor scheduled to perform work during the next few weeks should have a representative present at that meeting. This person should be able and prepared to discuss current manpower and material deliveries, and make commitments concerning that subcontractor's work over the following few weeks.

The following summary is assumed to be a true and factual account of events that transpired in the February 18, 2010 Progress Update Meeting. If you feel there are any discrepancies in this report, these will be addressed at the next meeting.

GENERAL NOTES

Jay Clark of McCrory Building Company reviewed general safety and cleanup items. Mr. Clark also advised all personnel about using extra precaution while driving through the neighborhood adjacent to the project.

MILESTONES

System commissioning activities will continue until the completion of the project. Test and balance activities are ongoing and are now targeted to be complete by March 5, 2010. Issuance of the test and balance report will occur by March 16, 2010.



OVERLOOK



MAIN ENTRANCE

The overhead State Inspection for the Piano room, Wrestling room, and miscellaneous areas that have yet to be inspected will occur on February 24, 2010. The boiler inspection is now targeted for March 8, 2010.

SITWORK

Landscaping and irrigation activities are targeted to complete the week of March 8, 2010. Concrete flat work will complete by March 2, 2010. Completion of the binder course will begin March 9, 2010. Wearing surface installation will start March 12, 2010. Asphalt striping is now forecast to occur the week of March 22, 2010.

INTERIOR CONSTRUCTION

The majority of the coordination for today's meeting was spent reviewing the concrete finishes. All activities were updated for the current status relative to concrete polishing. A meeting held after today's Progress Update Meeting re-prioritized the floor finishing activities. The 1st Floor and 2nd Floor bathrooms, as well as the Auditorium, the Competition Gym, locker rooms, and all miscellaneous rooms in Area F are now scheduled to be complete by March 4, 2010. Following the next progress update and the completion of these areas, the final scheduling of the remaining corridors will occur. These corridors that are left are the corridors at F and G, East/West, the corridor between D and E, and the B Area corridors.



AUDITORIUM

The McCrory punch list and work off of the 2nd Floor at Areas A, B, and C is 90% complete. The 1st Floor punch list for these areas will be issued on February 23, 2010.

It was reported that the kitchen electrical cannot be completed until issues are resolved with the Bresco equipment. Representatives from Bresco were not present at today's meeting and need to be on site to resolve this issue immediately.

Stage rigging and electrical trimout of the Auditorium lighting and equipment has not completed. The electrical system is wired per the construction documents and stage rigging has been installed as far as it can go until electrical is completed. The gap between the construction documents and United Stage Equipment needs to be rectified in order for the equipment installation to be finalized.

Fixed Auditorium seating that was to begin on February 8, 2010, has not started. This seating is now scheduled to start March 15, 2010.

The commissioning of the stage equipment will begin following final installation. Acoustical panels have been partially installed. Final finish fabric for the panels will be completed with the final clean.

The completion of the Competition Gym wood flooring will resume on February 25, 2010. Approximately seven working days in this area will complete the flooring.

The elevator sump pump and light have not been installed. This work needs to be installed the week of February 22, 2010, so that a final elevator inspection can be scheduled.



WRESTLING ROOM

Scoreboards are on site but have not been installed. These boards are now targeted to be installed March 5, 2010.

O/A/C

Lee Bryant of Lathan & Associates needs to review the price and issue direction relative to the mechanical equipment data drops. This work is required by the owner and installation of the data and pathway needs to begin as soon as possible.

Allen Swinney of McCrory Building Company advised Mr. Bryant that the wearing surface from the entrance of the school to the stadium needs

to be taken out of McCrory Building Company's contract to prevent damage during the construction of the stadium. Mr. Bryant will issue direction relative to this proposal by the end of the month.

RPA will obtain field dimensions for handicap seating at the Auditorium by February 26, and the seating installation is scheduled to begin March 15, 2010.

The wire management system at the Auditorium needs to be coordinated with the sprinkler. Mr. Clark will follow-up with this coordination.

The addition of sinks at the 1st Floor mechanical room D126 needs to occur. The design change will be issued by Mr. Bryant no later than February 22, 2010.

All construction work is targeted to be complete by the end of March 2010. It is noted that while pre-punch work by McCrory Building Company is occurring at the A, B, and C areas, no architectural punch or work off has begun as of today's meeting. Completion of all construction work may occur by March 30, 2010, but it is unlikely that all punch work will be worked off by this time.

Enclosed for review, following the Summary section, are the Action Item List and the Completion Schedule dated February 18, 2010.

PLEASANT GROVE HIGH SCHOOL

ACTION ITEM LIST						MEETING DATE: February 18, 2010
Origination Date	No.	Item	Who	Original Need Date	Revised Date	Comment
08/21/08	2a.	On-Site Sanitary Sewer System - Design - Price - Install	Southwest Water	07/18/09 ASA P	?	Late date to complete - Not finished (98% complete) (work ongoing) Need owner phone line connected; Startup to follow
02/05/09	36.	Change Orders #10 Sewer Delays	Arch./ Owner			Issue direction - Reviewed with owner by A.S. - Table until utility actual costs are realized
02/04/10	82.	Equipment Data Drops	Trane/ McCrory	02/08/10		Follow up with commissioning agent & owner; identify need in writing
			Bryant	02/18/10		Review price and issue direction
02/04/10	83.	Reception Desk Power	Bryant	02/04/10		Identify data and power locations
02/04/10	84.	Fire Pump Deliver Date		02/24/10		Delivery date
02/18/10	85.	Wearing Surface from Entrance to Stadium	Bryant	02/26/10		Review and issue direction
02/18/10	86.	Handicap Seating	RPA RPA	02/26/10 03/15/10		Obtain dimensions Begin seating install

PLEASANT GROVE HIGH SCHOOL

ACTION ITEM LIST					MEETING DATE: February 18, 2010	
Origination Date	No.	Item	Who	Original Need Date	Revised Date	Comment
02/18/10	87.	Wire Management System	J. Clark	02/18/10		Coordination with sprinkler
02/18/10	88.	Add Sink at 1st Floor Mechanical Room (D126)	Bryant	02/22/10		Issue design change
02/18/10	89.	Ceiling Grid at Mechanical Room	Swinney	02/19/10		Issue pricing to A/E team

Pleasant Grove High School



Act ID	Description	Work Days	Start	Finish	2010												
					FEB			MAR			APR			MAY			JUN
					15	22	01	08	15	22	29	05	12	19	26	03	10
MILESTONES																	
GENERAL																	
6050	STATE ELEVATOR INSPECTION	0	03/01/10 -		03/01/10 - STATE ELEVATOR INSPECTION												
5580	SYSTEM COMMISSIONING	66	12/28/09 A	03/30/10	03/30/10_SYSTEM COMMISSIONING												
5560	TEST & BALANCE	45	01/04/10 A	03/05/10	03/05/10_TEST & BALANCE												
5523	STATE OH INSP. (PIANO & WRESTLING, MISC.)	0	02/24/10 -		24/10 - STATE OH INSP. (PIANO & WRESTLING, MISC.)												
5970	BOILER INSPECTION	1	03/08/10 -	03/08/10	03/08/10 - 03/08/10_BOILER INSPECTION												
5700	ISSUE TEST & BALANCE REPORT	1	03/16/10	03/16/10	03/16/10 03/16/10_ISSUE TEST & BALANCE REPORT												
1310	SIGNAGE & STRIPING	5	03/22/10	03/26/10	03/22/10 03/26/10_SIGNAGE & STRIPING												
4940	SUBSTANTIAL COMPLETION	0		03/30/10 -	03/30/10 -_SUBSTANTIAL COMPLETION												
SITWORK																	
1290	LANDSCAPING / IRRIGATION	68	12/01/09 A	03/08/10	03/08/10_LANDSCAPING / IRRIGATION												
2200	COMPLETE SIDEWALKS	32	01/18/10 A	03/02/10 -	03/02/10 -_COMPLETE SIDEWALKS												
2030	COMPLETE BINDER COURSE	3	03/09/10 -	03/11/10	03/09/10 - 03/11/10_COMPLETE BINDER COURSE												
1300	WEARING SURFACE	4	03/12/10	03/17/10	03/12/10 03/17/10_WEARING SURFACE												
INTERIOR CONSTRUCTION																	
CONCRETE FLOOR POLISHING																	
5510	STAIN & POLISH CONCRETE AUDITORIUM	21	01/25/10 A	02/22/10	02/22/10_STAIN & POLISH CONCRETE AUDITORIUM												
2198	COMPLETE CONCRETE POLISH 2ND FLOOR	22	02/01/10 A	03/02/10	03/02/10_COMPLETE CONCRETE POLISH 2ND FLOOR A,B,C												
4585	STAIN & POLISH CONC. FLOORS WRESTLING	5	02/18/10 -	02/24/10	02/24/10_STAIN & POLISH CONC. FLOORS WRESTLING												
4972	STAIN & POLISH CONCRETE GYM TRACK	5	02/18/10 -	02/24/10	02/24/10_STAIN & POLISH CONCRETE GYM TRACK												
2218	CONCRETE POLISH 2ND FLOOR RESTROOMS	5	02/23/10 -	03/01/10	23/10 - 03/01/10_CONCRETE POLISH 2ND FLOOR RESTROOMS A,B,C												
2221	CONCRETE POLISH 1ST FLOOR RESTROOMS	7	02/24/10	03/04/10	02/24/10 03/04/10_CONCRETE POLISH 1ST FLOOR RESTROOMS A,B,C												
2241	COMP. CONC. POLISH 1ST FL. (EXCLUDE	4	02/24/10	03/01/10	02/24/10 03/01/10_COMP. CONC. POLISH 1ST FL. (EXCLUDE CORR.) A,B,C												
4805	STAIN & POLISH CONC FLOORS LOCKER RMS.	6	02/25/10 -	03/04/10	02/25/10 - 03/04/10_STAIN & POLISH CONC FLOORS LOCKER RMS. F												
2900	CONC. POLISH B CORRIDOR FRONT TO BACK	9	03/05/10	03/17/10	03/05/10 03/17/10_CONC. POLISH B CORRIDOR FRONT TO BACK												
4825	CONC. POLISH 1ST FLOOR CORRIDOR D & E	9	03/05/10	03/17/10	03/05/10 03/17/10_CONC. POLISH 1ST FLOOR CORRIDOR D & E												
4827	CONC. POLISH 1ST FLOOR EAST WEST	9	03/18/10	03/30/10	03/18/10 03/30/10_CONC. POLISH 1ST FLOOR EAST WEST CORRIDOR												
4837	CONC. POLISH 1ST FLOOR CORRIDOR F & G	9	03/18/10	03/30/10	03/18/10 03/30/10_CONC. POLISH 1ST FLOOR CORRIDOR F & G												
AREAS A, B FRONT & C																	
GENERAL																	
2680	EPOXY & SEAL PAINT MECHANICAL FLOORS	4	03/02/10 -	03/05/10	03/02/10 - 03/05/10_EPOXY & SEAL PAINT MECHANICAL FLOORS												
2600	COMPLETE SETTING ALL PLUMBING FIXTURES	7	03/04/10	03/12/10	03/04/10 03/12/10_COMPLETE SETTING ALL PLUMBING FIXTURES A,B & C												
2520	O/A/E PUNCH	5	03/11/10	03/17/10	03/11/10 03/17/10_O/A/E PUNCH												
2540	ISSUE O/A/E PUNCH LIST	3	03/18/10	03/22/10	03/18/10 03/22/10_ISSUE O/A/E PUNCH LIST												
2560	WORK OFF 1ST FLOOR O/A/E PUNCH	5	03/23/10	03/29/10	03/23/10 03/29/10_WORK OFF 1ST FLOOR O/A/E PUNCH												
2580	WORK OFF 2ND FLOOR O/A/E PUNCH	5	03/23/10	03/29/10	03/23/10 03/29/10_WORK OFF 2ND FLOOR O/A/E PUNCH												
1ST FLOOR																	
2295	INSTALL WOOD BASE	9	01/12/10 A	03/02/10 -	03/02/10 -_INSTALL WOOD BASE												
2183	MEDIA CENTER CASEWORK	10	02/08/10 A	02/19/10	02/19/10_MEDIA CENTER CASEWORK												
2761	MBC ISSUE 1ST FLOOR CONTRACTOR	5	02/17/10 A	02/23/10	02/23/10_MBC ISSUE 1ST FLOOR CONTRACTOR PUNCHLIST												
2881	SUB CONTRACTORS WORK OFF 1ST FLOOR	5	02/24/10	03/02/10	02/24/10 03/02/10_SUB CONTRACTORS WORK OFF 1ST FLOOR PUNCHLIST												
2325	FINAL PAINT TOUCH UP	4	03/01/10	03/04/10	03/01/10 03/04/10_FINAL PAINT TOUCH UP												
2315	FINAL CLEAN	2	03/05/10	03/08/10	03/05/10 03/08/10_FINAL CLEAN												
2ND FLOOR																	
2194	R/I ELECTRICAL @ CASEWORK	26	12/23/09 A	02/19/10 -	02/19/10 -_R/I ELECTRICAL @ CASEWORK												
2880	SUB CONTRACTORS WORK OFF 2ND FLOOR	5	02/15/10 A	02/19/10	02/19/10_SUB CONTRACTORS WORK OFF 2ND FLOOR PUNCHLIST												
2225	FINAL CLEAN	5	02/22/10 -	02/26/10	2/10 - 02/26/10_FINAL CLEAN												
Act ID	Description	Work Days	Start	Finish	2010												

Pleasant Grove High School



Act ID	Description	Work Days	Start	Finish	2010																
					FEB 15	FEB 22	FEB 01	MAR 08	MAR 15	MAR 22	MAR 29	APR 05	APR 12	APR 19	APR 26	MAY 03	MAY 10	MAY 17	MAY 24	JUN 31	
AREA B BACK																					
1ST FLOOR																					
2475	ACOUSTICAL PANELS @ BAND ROOM	2	02/15/10 A	02/18/10	02/18/10_ACOUSTICAL PANELS @ BAND ROOM																
2535	ACOUSTICAL PANELS @ DANCE ROOM	1	02/17/10 A	02/19/10	02/19/10_ACOUSTICAL PANELS @ DANCE ROOM																
AREA E - KITCHEN																					
GENERAL																					
4459	EPOXY & SEAL PAINT MECHANICAL FLOORS	2	03/08/10	03/09/10	03/08/10 03/09/10_EPOXY & SEAL PAINT MECHANICAL FLOORS																
4462	FINAL CLEAN	5	03/10/10	03/16/10	03/10/10 03/16/10_FINAL CLEAN																
4464	O/A/E PUNCH	2	03/17/10	03/18/10	03/17/10 03/18/10_O/A/E PUNCH																
4466	ISSUE O/A/E PUNCH LIST	3	03/19/10	03/23/10	03/19/10 03/23/10_ISSUE O/A/E PUNCH LIST																
4468	WORK OFF O/A/E PUNCH	5	03/24/10	03/30/10	03/24/10 03/30/10_WORK OFF O/A/E PUNCH																
KITCHEN																					
4330	ELECTRICAL DEVICES & TRIMOUT / KITCHEN	25	01/04/10 A	02/24/10	02/24/10_ELECTRICAL DEVICES & TRIMOUT / KITCHEN CONNECT																
4342	ACOUSTICAL TILE KITCHEN	2	01/04/10 A	02/25/10	02/25/10_ACOUSTICAL TILE KITCHEN																
4360	PORTABLE KITCHEN EQUIPMENT / SERVERY	5	02/16/10 A	02/22/10	02/22/10_PORTABLE KITCHEN EQUIPMENT / SERVERY POS																
4325	DOORS & HARDWARE	5	02/22/10 -	02/26/10	2/10 - 02/26/10_DOORS & HARDWARE																
4310	FINAL PAINT TOUCH UP	5	03/01/10	03/05/10	03/01/10 03/05/10_FINAL PAINT TOUCH UP																
4350	CASEWORK	3	03/08/10	03/10/10	03/08/10 03/10/10_CASEWORK																
DINING																					
4475	DOORS & HARDWARE	2	02/25/10	02/26/10	02/25/10 02/26/10_DOORS & HARDWARE																
AREA D - AUDITORIUM																					
GENERAL																					
5949	EPOXY & SEAL PAINT MECHANICAL FLOORS	2	03/10/10	03/11/10	03/10/10 03/11/10_EPOXY & SEAL PAINT MECHANICAL FLOORS																
5950	FINAL CLEAN	3	03/12/10	03/16/10	03/12/10 03/16/10_FINAL CLEAN																
5952	O/A/E PUNCH	2	03/17/10	03/18/10	03/17/10 03/18/10_O/A/E PUNCH																
5954	ISSUE O/A/E PUNCH LIST	3	03/19/10	03/23/10	03/19/10 03/23/10_ISSUE O/A/E PUNCH LIST																
5956	WORK OFF O/A/E PUNCH	5	03/24/10	03/30/10	03/24/10 03/30/10_WORK OFF O/A/E PUNCH																
AUDITORIUM																					
5470	STAGE RIGGING	43	12/14/09 A	02/23/10	02/23/10_STAGE RIGGING																
4100	ELECTRICAL DEVICES & TRIMOUT	11	02/08/10 A	02/22/10	02/22/10_ELECTRICAL DEVICES & TRIMOUT																
2555	ACOUSTICAL PANELS @ AUDITORIUM	4	02/16/10 A	03/11/10	03/11/10_ACOUSTICAL PANELS @ AUDITORIUM																
5840	RESOLVE ELECTRICAL STAGE EQUIP.	3	02/18/10	02/22/10	02/22/10_RESOLVE ELECTRICAL STAGE EQUIP. CONNECTIONS																
5830	INSTALL LIGHT FIXTURES AFTER RIGGING	3	02/19/10	02/23/10	02/23/10_INSTALL LIGHT FIXTURES AFTER RIGGING																
4150	INSTALL WOOD BASE	5	02/23/10	03/01/10	2/23/10 03/01/10_INSTALL WOOD BASE																
5660	FINISH BULK OF STAGE EQUIP.& ELECT.	5	02/24/10	03/02/10	02/24/10 03/02/10_FINISH BULK OF STAGE EQUIP.& ELECT. INSTALLATION																
4140	STAGE WOOD FLOORING	10	03/01/10 -	03/12/10	03/01/10 - 03/12/10_STAGE WOOD FLOORING																
5450	FINAL PAINT TOUCH UP	6	03/02/10	03/09/10	03/02/10 03/09/10_FINAL PAINT TOUCH UP																
5640	COMMISSIONING OF STAGE EQUIPMENT	20	03/03/10 -	03/30/10	03/03/10 - 03/30/10_COMMISSIONING OF STAGE EQUIPMENT																
4095	DOORS & HARDWARE	5	03/09/10 -	03/15/10	03/09/10 - 03/15/10_DOORS & HARDWARE																
4160	ACOUSTICAL TILE	5	03/10/10	03/16/10	03/10/10 03/16/10_ACOUSTICAL TILE																
4170	CASEWORK	3	03/10/10	03/12/10	03/10/10 03/12/10_CASEWORK																
4120	FIXED AUDITORIUM SEATING	10	03/15/10 -	03/26/10	03/15/10 - 03/26/10_FIXED AUDITORIUM SEATING																
4070	INTERIOR GLASS	2	03/16/10	03/17/10	03/16/10 03/17/10_INTERIOR GLASS																
5680	FINAL COMM. & OWNER TRAINING (EQUIP. /	5	03/24/10	03/30/10	03/24/10 03/30/10_FINAL COMM. & OWNER TRAINING (EQUIP. / DIMMI																
4110	CARPET	2	03/29/10	03/30/10	03/29/10 03/30/10_CARPET																
1ST FLOOR																					
3830	INSTALL WOOD BASE	3	02/23/10	02/25/10	2/23/10 02/25/10_INSTALL WOOD BASE																
3810	ACOUSTICAL TILE	2	02/24/10	02/25/10 -	02/24/10 02/25/10 -_ACOUSTICAL TILE																
3780	FINAL PAINT	6	02/26/10	03/05/10	02/26/10 03/05/10_FINAL PAINT																
3795	DOORS & HARDWARE	5	03/01/10	03/05/10	03/01/10 03/05/10_DOORS & HARDWARE																
3800	ELECTRICAL DEVICES & TRIMOUT	10	03/01/10	03/12/10	03/01/10 03/12/10_ELECTRICAL DEVICES & TRIMOUT																
3820	CASEWORK	3	03/11/10	03/15/10	03/11/10 03/15/10_CASEWORK																
Act ID	Description	Work Days	Start	Finish	FEB 15	FEB 22	FEB 01	MAR 08	MAR 15	MAR 22	MAR 29	APR 05	APR 12	APR 19	APR 26	MAY 03	MAY 10	MAY 17	MAY 24	JUN 31	

Distribution List Name: 28031 - Pleasant Grove High School

Alan Martin	wamartin@trane.com
Allen Swinney	allens@mccroryinc.com
Arthur McIlwain	amcilwain@ussprinkler.com
Bill Stanley	bstanley@nuconsteel.com
Bo Trantum	botranum@bellsouth.net
Carlos Aguilar	aguilarconstructioninc@gmail.com
Chris Sawyer	csawyer@ussprinkler.com
Coy Mills	millspec@charter.net
Daniel Elliott	delliott@coreslab.com
Dr. Mac	drmc@jefcoed.com
Duane Burt	duane@terrellenterprises.com
Ed Covington	ecovington@covington.com
Elsie Cowart	ecowart@rpainc.biz
Glen Thomason	glen@gsglass.com
J. T. Walker	walk7458@charter.net
Jay Clark	jayc@mccroryinc.com
Jeff Wiggins	jeffrey.a.wiggins@saint-gobain.com
Jeff Yerby	dixieacoustical@aol.com
Jerry Hill	jhilllongbow@aol.com
Jesse Kelley	jkelly@swwc.com
Jim McShea	jmc Shea@gulfeaglesupply.com
Jim Shaddox	jshad3@bellsouth.net
John Britton	jkelectricinc@bellsouth.net
Jonathan Watts	jwatts@selind.com
Lann Moore	lmoore@hndonahoo.com
Lee Bryant	lbryant@rnlarch.com
Lee Edmonds	lee@baselineconsultants.com
M. Best	mbest@jefcoed.com
Mell Gage Smith	aibirm@aol.com
Mike Smith	mikesmith@comfortsystemsusa.com
Paul Kirkpatrick	pkirkpatrick@totalpolishsolutions.com
Paul Orman	paulo@mccroryinc.com
Richard Roden	rroden@covington.com
Rick Spiker	rspiker@1sefi.com
Sam Butler	butlercontractor@bellsouth.net
Terry Wideman	tdwpm@bellsouth.net
Tony Loop	longarc@bellsouth.net
Wayne Williford	waynew@mccroryinc.com
Wes Holmes	wesh@mccroryinc.com