

# PLEASANT GROVE HIGH SCHOOL



**PROGRESS UPDATE REPORT**  
**March 4, 2010**

---

**McCrorry**  
BUILDING COMPANY

**BASELINE**  
  
CONSULTANTS, INC.

Please initial the **meeting** date to show that you were in attendance.

**Pleasant Grove High School #28031**

3/18	ATTENDEES	CO. NAME	1/21	2/4	2/18	3/4
	Jim Shaddox	Advance Building Concepts, LLS				
	Carlos Aguilar	Aguilar Construction				
	Dewayne Miller	Aguilar Construction				
	Felix Aguilar	Aguilar Construction				
	LeAllen Alexander	Alexander Construction Co.				
	Allen Burnette	Basic Drywall				
	Danny Taylor	Basic Drywall	XX			
	Dickie Green	Basic Drywall				
	Coy Sayles	Butler Construction				
	Michael T. Wade	Butler Construction				
	Sam Butler	Butler Construction				
	Jeff Wiggins	Certaineed				
	Daniel Elliott	Coreslab Structures				
	Jay Rubinson	Coreslab Structures				
	Edward Covington	Covington Flooring				
	David Avery	Dixie Acoustical			XX	
	G S	Dixie Acoustical				
	Jeff Yerby	Dixie Acoustical				
	Mark Lawrence	FES, Inc.				
	Bo Trantum	Flooring Contractors, Inc.				
	Glen Thomason	G&S Glass				
	Martis Wyatt	Gary C. Wyatt		XX	XX	
	Russ Stone	Gary C. Wyatt		XX		
	Jim McShea	Gulf Eagle Supply				
	Charlie Smith	H&M Mechanical				
	Mel Depew	H&M Mechanical		XX		
	Mike Smith	H&M Mechanical	XX	XX	XX	
	Cliff Doyle	H. N. Donahoo				
	Dewayne Stansell	H. N. Donahoo				
	Kyle Culverhouse	H. N. Donahoo				
	Lann Moore	H. N. Donahoo				
	J. T. Walker	Hunter Panels				
	John Britton	J & K Electric, Inc.			XX	XX
	Steve Earley	J & K Electric, Inc.	XX	XX	XX	XX
	Allen Swinney	McCrary Building Company	XX		XX	
	Jay Clark	McCrary Building Company	XX	XX	XX	XX
	Jeff Byrd	McCrary Building Company				
	Lansing Harbison	McCrary Building Company	XX	XX	XX	XX
	Matthew Rhea	McCrary Building Company				
	Wes Holmes	McCrary Building Company	XX	XX	XX	XX

**If you do not see your name,  
please print your name and company name in available space.**





## PROGRESS SUMMARY

### PLEASANT GROVE HIGH SCHOOL March 4, 2010

The Progress Update Meeting was held at 9:00 a.m. on Thursday, March 4, 2010.

**The next Progress Update Meeting will be held at 9:00 a.m. on Thursday, March 18, 2010.**

The O/A/C Meeting was held at 10:30 a.m. on Thursday, March 4, 2010.

**The next O/A/C Meeting will be held at 10:30 a.m. on Thursday, March 18, 2010.**

**Any subcontractor scheduled to perform work during the next few weeks should have a representative present at that meeting. This person should be able and prepared to discuss current manpower and material deliveries, and make commitments concerning that subcontractor's work over the following few weeks.**

**The following summary is assumed to be a true and factual account of events that transpired in the March 4, 2010 Progress Update Meeting. If you feel there are any discrepancies in this report, these will be addressed at the next meeting.**

#### GENERAL NOTES

Jay Clark of McCrory Building Company reviewed general safety and cleanup items. Mr. Clark also advised all personnel about using extra precaution while driving through the neighborhood adjacent to the project. It was reported that power was out to F and G areas from February 27 to March 4, 2010.

Mr. Clark stated that if additional grinding occurs in areas that are finished, damage to the finishes and devices may occur. This was also a concern expressed by John Britton of J&K Electric.



**LOCKER ROOM**



**EAST/WEST CORRIDOR**

#### MILESTONES

The elevator inspection has not occurred. H&M Mechanical needs to install the sump pump and Mr. Clark will follow-up with scheduling of this inspection. It was reported that one week of work was lost to test and balance production due to the power outage. The overhead State Inspection and all areas have been inspected except for the lighting booth in the auditorium. The boiler inspection is now scheduled for March 15, 2010.

#### SITWORK

Landscaping and irrigation are approximately 80% complete. Sidewalk work will complete by March 12, 2010. Completing of the binder course will begin March 9, 2010.

Provided that binder begins on March 9, as identified in the schedule, signage and striping will be complete by March 16, 2010. It is noted that the possible idea to not install the wearing surface from the entrance to the stadium due to stadium construction has not been addressed by the owner or architect. McCrory Building will need a direction before March 9, 2010, or the first day of asphalt installation in order to give a pricing deduct for this work.

### **INTERIOR CONSTRUCTION**

Concrete floor polishing was addressed at the beginning of today's meeting. Floor polishing is complete in all areas that were to be complete by March 4, 2010, except for polishing of the 1st Floor restrooms and the locker rooms in Area F.

The delay in locker rooms in Area F can be attributed to the power outage and the 1st Floor restrooms will finish no later than Monday, March 8, 2010. Concrete polishing in the corridors is set to begin the week of March 8, 2010, unless directed otherwise by the owner/architect team not to polish certain areas that may have remedial concrete work. Provided that polishing activities can continue as scheduled, concrete polishing will be complete by April 1, 2010. Any delays or impact to the polishing will cause the activity to complete after the first of April 2010.

Finish activities are continuing in Areas A, B, and C.

The equipment starters are needed for J&K to complete the electrical trimout in the kitchen. These starters are to be furnished by P&M. Bresco cooler skirts are now scheduled to be installed March 15, 2010. Final paint touchup needs to occur in all areas that are available. No representative from the paint company was present in today's meeting. Sprinkler lines need to be raised in the auditorium stage areas. This is targeted to happen between March 8 and March 10, 2010. Resolution of electrical stage equipment connections needs to occur once a change order has been issued by McCrory to J&K Electric. Two weeks is needed to procure the equipment and install the connections. Stage wood flooring is now targeted to begin March 15, 2010. Fixed auditorium seating is available to start. This seating will be installed as late as possible to minimize possible damage and final cleaning.

The wood floor at the Competition Gym has had no work performed over the past two weeks. This wood floor needs to be finished.



**KITCHEN**



**AUDITORIUM**

Enclosed for review, following the Summary section, are the Action Item List and the Completion Schedule dated March 4, 2010.

**PLEASANT GROVE HIGH SCHOOL**

<b>ACTION ITEM LIST</b>						<b>MEETING DATE: March 4, 2010</b>
<b>Origination Date</b>	<b>No.</b>	<b>Item</b>	<b>Who</b>	<b>Original Need Date</b>	<b>Revised Date</b>	<b>Comment</b>
08/21/08	2a.	On-Site Sanitary Sewer System - Design - Price - Install	Southwest Water	07/18/09  ASA P	?	Late date to complete - Not finished (98% complete) (work ongoing) Need owner phone line connected; Startup to follow
02/05/09	36.	Change Orders #10 Sewer Delays	Arch./ Owner			Issue direction - Reviewed with owner by A.S. - Table until utility actual costs are realized
02/04/10	82.	Equipment Data Drops	Bryant	02/18/10		Review price and issue direction
02/04/10	84.	Fire Pump Deliver Date		02/24/10		Delivery date
02/18/10	85.	Wearing Surface from Entrance to Stadium	Bryant	02/26/10		Review and issue direction
02/18/10	86.	Handicap Seating	RPA RPA	02/26/10 03/15/10		Obtain dimensions Begin seating install
02/18/10	87.	Wire Management System	J. Clark	02/18/10		Coordination with sprinkler

**PLEASANT GROVE HIGH SCHOOL**

<b>ACTION ITEM LIST</b>						<b>MEETING DATE: March 4, 2010</b>
<b>Origination Date</b>	<b>No.</b>	<b>Item</b>	<b>Who</b>	<b>Original Need Date</b>	<b>Revised Date</b>	<b>Comment</b>
02/18/10	88.	Add Sink at 1st Floor Mechanical Room (D126)	Bryant	02/22/10	03/04/10	Issue design change
02/18/10	89.	Ceiling Grid at Mechanical Room	Swinney	02/19/10		Issue pricing to A/E team
03/04/10	90.	Electrical Requirements @ Kitchen Hoods	Bryant	03/04/10		Review & issue direction
03/04/10	91.	Sprinkler Pump Backflow Preventer	Bryant	03/04/10		Review additional BFP



# Pleasant Grove High School



Act ID	Description	Work Days	Start	Finish	2010																
					MAR				APR				MAY				JUN				
					01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21
2535	ACOUSTICAL PANELS @ DANCE ROOM	1	02/17/10 A	03/08/10	03/08/10_ACOUSTICAL PANELS @ DANCE ROOM																
<b>AREA E - KITCHEN</b>																					
<b>GENERAL</b>																					
4459	EPOXY & SEAL PAINT MECHANICAL FLOORS	2	03/19/10	03/22/10	03/19/10 03/22/10_EPOXY & SEAL PAINT MECHANICAL FLOORS																
4462	FINAL CLEAN	5	03/23/10	03/29/10	03/23/10 03/29/10_FINAL CLEAN																
4464	O/A/E PUNCH	2	03/30/10	03/31/10	03/30/10 03/31/10_O/A/E PUNCH																
4466	ISSUE O/A/E PUNCH LIST	3	04/01/10	04/05/10	04/01/10 04/05/10_ISSUE O/A/E PUNCH LIST																
4468	WORK OFF O/A/E PUNCH	5	04/06/10	04/12/10	04/06/10 04/12/10_WORK OFF O/A/E PUNCH																
<b>KITCHEN</b>																					
4330	ELECTRICAL DEVICES & TRIMOUT / KITCHEN	25	01/04/10 A	03/08/10	03/08/10_ELECTRICAL DEVICES & TRIMOUT / KITCHEN CONNECT																
4342	ACOUSTICAL TILE KITCHEN	2	01/04/10 A	03/09/10	03/09/10_ACOUSTICAL TILE KITCHEN																
4360	PORTABLE KITCHEN EQUIPMENT / SERVERY	5	02/16/10 A	03/05/10	03/05/10_PORTABLE KITCHEN EQUIPMENT / SERVERY																
4325	DOORS & HARDWARE	5	03/05/10	03/11/10	03/11/10_DOORS & HARDWARE																
4310	FINAL PAINT TOUCH UP	5	03/12/10	03/18/10	03/12/10 03/18/10_FINAL PAINT TOUCH UP																
4470	BRESKO COOLER SKIRTS @ CEILING	1	03/15/10 -	03/15/10	03/15/10 - 03/15/10_BRESKO COOLER SKIRTS @ CEILING																
<b>DINING</b>																					
4475	DOORS & HARDWARE	2	03/10/10	03/11/10	03/10/10 03/11/10_DOORS & HARDWARE																
<b>AREA D - AUDITORIUM</b>																					
<b>GENERAL</b>																					
5949	EPOXY & SEAL PAINT MECHANICAL FLOORS	2	03/23/10	03/24/10	03/23/10 03/24/10_EPOXY & SEAL PAINT MECHANICAL FLOORS																
5950	FINAL CLEAN	3	03/25/10	03/29/10	03/25/10 03/29/10_FINAL CLEAN																
5952	O/A/E PUNCH	2	03/30/10	03/31/10	03/30/10 03/31/10_O/A/E PUNCH																
5954	ISSUE O/A/E PUNCH LIST	3	04/01/10	04/05/10	04/01/10 04/05/10_ISSUE O/A/E PUNCH LIST																
5956	WORK OFF O/A/E PUNCH	5	04/06/10	04/12/10	04/06/10 04/12/10_WORK OFF O/A/E PUNCH																
<b>AUDITORIUM</b>																					
5470	STAGE RIGGING	43	12/14/09 A	03/22/10	03/22/10_STAGE RIGGING																
4100	ELECTRICAL DEVICES & TRIMOUT	11	02/08/10 A	03/09/10	03/09/10_ELECTRICAL DEVICES & TRIMOUT																
2555	ACOUSTICAL PANELS @ AUDITORIUM	4	02/16/10 A	03/23/10	03/23/10_ACOUSTICAL PANELS @ AUDITORIUM																
4150	INSTALL WOOD BASE	5	03/05/10	03/11/10	03/11/10_INSTALL WOOD BASE																
5840	RESOLVE ELECTRICAL STAGE EQUIP.	10	03/08/10 -	03/19/10	03/19/10_RESOLVE ELECTRICAL STAGE EQUIP. CONNECTIONS																
4095	DOORS & HARDWARE	5	03/12/10 -	03/18/10	03/18/10_DOORS & HARDWARE																
5450	FINAL PAINT TOUCH UP	6	03/12/10	03/19/10	03/12/10 03/19/10_FINAL PAINT TOUCH UP																
4140	STAGE WOOD FLOORING	10	03/15/10	03/26/10	03/15/10 03/26/10_STAGE WOOD FLOORING																
5830	INSTALL LIGHT FIXTURES AFTER RIGGING	3	03/18/10	03/22/10	03/18/10 03/22/10_INSTALL LIGHT FIXTURES AFTER RIGGING																
4070	INTERIOR GLASS	2	03/19/10	03/22/10	03/19/10 03/22/10_INTERIOR GLASS																
4120	FIXED AUDITORIUM SEATING	10	03/22/10 -	04/02/10	03/22/10 - 04/02/10_FIXED AUDITORIUM SEATING																
4160	ACOUSTICAL TILE	5	03/22/10	03/26/10	03/22/10 03/26/10_ACOUSTICAL TILE																
4170	CASEWORK	3	03/22/10	03/24/10	03/22/10 03/24/10_CASEWORK																
5660	FINISH BULK OF STAGE EQUIP. & ELECT.	5	03/23/10	03/29/10	03/23/10 03/29/10_FINISH BULK OF STAGE EQUIP. & ELECT. INSTALLA																
5640	COMMISSIONING OF STAGE EQUIPMENT	20	03/30/10 -	04/26/10	03/30/10 - 04/26/10_COMMISSIONING OF STAGE EQU																
4110	CARPET	2	04/05/10	04/06/10	04/05/10 04/06/10_CARPET																
5680	FINAL COMM. & OWNER TRAINING (EQUIP. /	5	04/20/10	04/26/10	04/20/10 04/26/10_FINAL COMM. & OWNER TRAINING																
<b>1ST FLOOR</b>																					
3795	DOORS & HARDWARE	5	03/02/10 A	03/08/10	03/08/10_DOORS & HARDWARE																
3830	INSTALL WOOD BASE	3	03/05/10	03/09/10	03/09/10_INSTALL WOOD BASE																
3780	FINAL PAINT	6	03/10/10	03/17/10	03/10/10 03/17/10_FINAL PAINT																
3800	ELECTRICAL DEVICES & TRIMOUT	10	03/11/10	03/24/10	03/11/10 03/24/10_ELECTRICAL DEVICES & TRIMOUT																
Act ID	Description	Work Days	Start	Finish	2010																
					MAR				APR				MAY				JUN				
					01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21



**Distribution List Name: 28031 - Pleasant Grove High School**

Alan Martin	wamartin@trane.com
Allen Swinney	allens@mccroryinc.com
Arthur McIlwain	amcilwain@ussprinkler.com
Bill Stanley	bstanley@nuconsteel.com
Bo Trantum	botranum@bellsouth.net
Carlos Aguilar	aguilarconstructioninc@gmail.com
Chris Sawyer	csawyer@ussprinkler.com
Coy Mills	millspec@charter.net
Daniel Elliott	delliott@coreslab.com
Dr. Mac	drmc@jefcoed.com
Duane Burt	duane@terrellenterprises.com
Ed Covington	ecovington@covington.com
Elsie Cowart	ecowart@rpainc.biz
Glen Thomason	glen@gsglass.com
J. T. Walker	walk7458@charter.net
Jay Clark	jayc@mccroryinc.com
Jeff Wiggins	jeffrey.a.wiggins@saint-gobain.com
Jeff Yerby	dixieacoustical@aol.com
Jesse Kelley	jkelly@swwc.com
Jim McShea	jmc Shea@gulfeaglesupply.com
Jim Shaddox	jshad3@bellsouth.net
John Britton	jkelectricinc@bellsouth.net
Jonathan Watts	jwatts@selind.com
Lann Moore	lmoore@hndonahoo.com
Lee Bryant	lbryant@rnlarch.com
Lee Edmonds	lee@baselineconsultants.com
M. Best	mbest@jefcoed.com
Mell Gage Smith	aibirm@aol.com
Mike Smith	mikesmith@comfortsystemsusa.com
Paul Kirkpatrick	pkirkpatrick@totalpolishsolutions.com
Paul Orman	paulo@mccroryinc.com
Richard Roden	rroden@covington.com
Rick Spiker	rspiker@1sefi.com
Sam Butler	butlercontractor@bellsouth.net
Terry Wideman	tdwpm@bellsouth.net
Tony Loop	longarc@bellsouth.net
Wayne Williford	waynew@mccroryinc.com
Wes Holmes	wesh@mccroryinc.com