


ERWIN HIGH SCHOOL

PROGRESS MEETING
SEPTEMBER 30, 2010



ATTENDEES / DISTRIBUTION LIST

30SEP10

MEETING ATTENDEES:


Tony Page	Bhate	Oscar Lopez	J&C Roofing Co.
John Beane	Gary C. Wyatt	Rusty Gulsby	J. Adkins
Josh Beane	Gary C. Wyatt	Jeremy Hays	J. Adkins
Matt Jackson	Gary C. Wyatt	Michael Owen	J. Adkins
Ginger Thompson	Gary C. Wyatt	Matt Webb	J. Adkins
Gary Wyatt	Gary C. Wyatt	Jeff McCool	Jeffco
Johnny Brown	A.S.I.	Keith Day	Jones Utility
Barry McGuire	Capital Grading	Blaine Carlisle	MSE Building Company
John Quintrell	Capital Grading	Brian Conklin	Performance Contracting
Mike Richardson	Capital Grading	Joe Couturier	Quinco Electric
Lee Culpepper	Charter Fire Systems	Danny Rollins	Quinco Electric
Sean Roberts	Charter Fire Systems	Gerald Merchant	Victory
Paul Bigness	Colonial Precast	George Merchant	Victory
M. Giorgi	Colonial Precast	David Shepherd	Victory
Brad Davis	H2K Construction	A.J. Wolnski	Wolnski Scheduling Services
Jay Hambrick	H2K Construction	Wade Giattina	Xcel Masonry
Jackie Keller	H2K Construction	Ricky Cleveland	Xcel Masonry
Carlos Lopez	J&C Roofing Co.	James McClanahan	Xcel Masonry

EMAIL DISTRIBUTION:

Michele Best	Jefferson County BOE	Mike Wade	Joshco, Inc.
Dr. Rafael McDaniel	Jefferson County BOE	Adam Vogel	Landscape Development
Dennis Isbell, Kevin Scott	Bhate	Chris Harkins	LBYD, Inc.
Gary Wyatt, Trish Belue	Gary C. Wyatt	Linda Wright	Locker Pro, LLC
John Beane, Matt Jackson	Gary C. Wyatt	Nathan Love	Love Landscapes
Corey Kennedy	Gary C. Wyatt	Dean Sternke	Mainstage Theatrical Supply
Ginger Thompson	Gary C. Wyatt	Stewart Lucas	Mancha Hardscapes
Kevin Sims	Abba Contract	Andrew Marlin	MBA Structural Engineers
Nico Suazo	ADP Lemco, Inc.	Matt Jones	MSE Building
Larry Tidwell	Alabama Specialties	Scott Kragh	Nystram
Suzette Britt	American Visual Display	Brian Conklin	Performance Contracting Group
Seth White, Steve Burke	Brawco	Scott Phillips	Phillips Slipform
Donnie Rigg, Jeremy Hyde	Building Specialties	Scott Masi, Danny Rollins	Quinco Electrical of GA
Jim Caradine	Building Specialties	Todd Whitson	Republic Storage Systems
John Quintrell	Capital Grading & Paving	Louise Howard	Restaurant Design Service
Mike Richardson	Capital Grading & Paving	Jim Parsons	Ron Bush, Inc.
Josh Woods, Sean Roberts	Charter Fire Systems	Elsie Cowart	RPA, Inc.
John Hallman,	Colonial Construction	Jeremy Garrett	Schindler Elevator
Warren Chandler	Colonial Construction	Nathan McCorkle	Shaw Contract Flooring
Chris Fain	Contractors Steel Supply	Jon Pardee	Southeastern Interior Systems
Richard Roden	Covington Flooring	Brandon Streety	Southeastern Sealcoating
Tim House	Eisys, Inc.	Gary Henley	Southern Lighting Group
Neil King, Todd Hollingsworth	Evan Terry Associates	Allen Ponder	Southern Woodsmith
Brandon Sisk, Jamie Lester	Ferguson Enterprises	Amy McDonald	StageRight
Greg Metcalf	G&S Glass & Supply	David Dimmock	Tennessee Valley Metals
James Kimmel	Gerdau Ameristeel	Duane Burt	Terrell Enterprises
Jackie Keller	H2K Construction	Joe Miles	Tusco Fence
Jayma Bowling	Innerspace Architectural Interiors	George Merchant	Victory Plumbing & Pipefitting
Carlos Lopez	J&C Roofing Co.	Eric Leccese	Vining Corporation
Rusty Gulsby, Jeremy Hays	J. Adkins Mechanical	Doug Rawson	Whitaker & Rawson
J. Kimbrough, Michael Owen	J. Adkins Mechanical	J. Glasgow	Wholesale Equipment Company
Philip Black	Jackson-Renfo & Assoc.	A.J. Wolnski	Wolnski Scheduling Services
		Wade Giattina	Xcel Masonry

5 hard copies	Ginger Thompson		
---------------	-----------------	--	--

PROJECT TIMELINE



NEXT MEETING: THURSDAY, OCTOBER 14TH AT 9:00AM
 JOBSITE OFFICE TRAILER

PROGRESS MEETING SUMMARY

30SEP10

JOB CONTACTS

Name	Title	Cell/Pager #	email
John Beane	Superintendent	205-966-2782	jbeane@gcwyatt.com
Ginger Thompson	Administrative Asst.	205-240-4498	gthompson@gcwyatt.com
Matt Jackson	Project Manager	205-229-8782	mjackson@gcwyatt.com
Josh Beane	Asst. Superintendent	205-365-5195	jbeane@gcwyatt.com

JOBSITE ADDRESS & PHONE

The jobsite address is 2955 Jefferson St. Pkwy; Birmingham, AL 35215.

WORK HOURS

Work hours are 7:00AM to 3:30PM. Anyone needing to work outside these hours must see John Beane in advance.

MEETING ATTENDANCE

The following subcontractors did not have anyone in attendance at today's progress meeting:

- J&C Roofing

Anyone with ongoing work or work scheduled to begin within the next 6 weeks is required to attend progress meetings. Anyone that is unable to attend a progress meeting should be sure to call Matt Jackson before the meeting begins to give him the opportunity to ask any questions that would have come up at the meeting.

Following is a list of the future meeting dates:

14OCT10	28OCT10	11NOV10	25NOV10	09DEC10	23DEC10
06JAN11	20JAN11	03FEB11	17FEB11	03MAR11	17MAR11

SAFETY

Wyatt holds regular safety meetings every Tuesday at 9:15AM. Attendance by all active subcontractors is required.

Following is a list of current safety concerns:

- A copy of all subcontractor's safety meeting minutes must be sent to Wyatt
- Reflective vests and hard hats are required at all times
- Everyone must have safety glasses with them
- Backup alarms and seat belts are required on all equipment
- Keep rebar caps on rebar and anchor bolts
- Barricade all open ditches
- Lull / backhoe checklist reports
- No shorts allowed
- Keep up the good work on scaffolds
- Barricades must be replaced as quickly as possible anytime they are removed
- Temporary lighting to meet OSHA standards must be maintained
- A hand wash station is located outside the office trailer
- No one is allowed to ride in the back of any pickup trucks
- J. Adkins requested lull training
- Cranes must be barricaded

PROGRESS MEETING SUMMARY (CONT.)

30SEP10

CLEAN UP

All subcontractors are required to perform their own cleanup on a daily basis. Matt said that everyone has been doing a good job on cleanup.

DAILY REPORTS

Daily reports are required to be turned in to John by 9:00AM the following day. Forms will be provided to subcontractors as needed. Matt said that most subs are currently behind on their daily reports. Everyone needs to get caught up as soon as possible.

REQUESTS FOR INFORMATION

144 RFI's have been issued to date. Four of them are outstanding (141, 142, 143 and 144). An updated copy of the current RFI log is included in this report.

LOST TIME

Below is a log of the number of days lost to date due to inclement weather.

Actual days		Claimable days	
January	4	January	0
February	8	February	0
March	8	March	3
April	3	April	1
May	10	May	5
June	8	June	4
July	6	July	0
August	6	August	4
Total	53		17

SUBMITTALS

Architect

Following is a list of the most critical submittals currently out for approval:

- Polished concrete
- Lighting control
- Plaster
- HVAC shop drawings – 2nd floor
- Intercom and clock
- Metal lockers
- Sound system
- Downspout boots
- Generator
- HVAC valve schedule
- HVAC controls

Subcontractors

Following is a list of the most critical submittals needed from subcontractors:

- CCTV
- Pavement markings
- Security access
- Telecomm
- Light fixtures resubmittal
- Charter Fire fireproofing data for penetrations
- Fluid applied flooring
- Finish carpentry
- Irrigation resubmittal
- Landscaping

PROGRESS MEETING SUMMARY (CONT.)

30SEP10

CHANGE ORDER REQUESTS

37 COR's have been issued to date. Following is a list of outstanding change order requests:

- COR 7 – Need approval
- COR 29 – Need approval
- COR 33 – Need approval
- COR 34 – Need approval
- COR 35 – Need approval
- COR 36 – Need approval
- COR 37 – Need approval

PRICING

10 ASI's have been issued to date. Pricing is currently needed for the following:

- ASI #10 (due in 2 weeks – 14OCT10)
- Wall change – MSE
- Ball field revisions – Capital Grading

DRAWING LOG

As new drawings are issued a revised log will be distributed to each subcontractor's office and it is the responsibility of each subcontractor to make sure that copies of the revised drawings are distributed to their field personnel.

The drawing log that has been distributed to everyone is updated through ASI #10.

SCHEDULE

A.J. reviewed and updated the master schedule. A revised copy is included in this report.

ACTION LIST

30SEP10

	#	DESCRIPTION	RESP	TO BE DONE BY
<input type="checkbox"/>	27	Provide balance of all electrical resubmittals <ul style="list-style-type: none"> • Light fixtures 	Quinco	14MAY10 11JUN10 02JUL10 09JUL10 12AUG10 20AUG10 30SEP10
<input type="checkbox"/>	44	Alagasco – Gas line installation	Alagasco	26JUL10 15SEP10 30SEP10
<input type="checkbox"/>	45	Complete all ductbank at curbs (Need to complete pull boxes)	Quinco	23AUG10 02SEP10 22SEP10 30SEP10
<input checked="" type="checkbox"/>	47	Temporary lighting per OSHA standards	Quinco	23SEP10
<input checked="" type="checkbox"/>	48	Electrical meeting with Jackson Renfro	Quinco	17SEP10
<input checked="" type="checkbox"/>	49	Need panel cans ASAP (3 days after approval)	Jackson Renfro	16SEP10
<input checked="" type="checkbox"/>	50	Access point for switchgear coordination	Quinco / Wyatt	24SEP10
<input type="checkbox"/>	51	Pre-work meeting with Performance	Wyatt	20SEP10 05OCT10
<input checked="" type="checkbox"/>	52	Pre-work meeting with G&S	Wyatt	20SEP10
<input checked="" type="checkbox"/>	53	Pre-work meeting with Alabama Specialties	Wyatt	24SEP10
<input type="checkbox"/>	54	APCO line transfer	APCO	24SEP10
<input type="checkbox"/>	55	Bright House / AT&T pull box location coordination	Wyatt	24SEP10 30SEP10
<input type="checkbox"/>	56			
<input type="checkbox"/>	57			
<input type="checkbox"/>	58			
<input type="checkbox"/>	59			
<input type="checkbox"/>	60			
<input type="checkbox"/>	61			
<input type="checkbox"/>	62			
<input type="checkbox"/>	63			
<input type="checkbox"/>	64			

Items denoted by an were reported to be complete at this meeting. They will be removed from the Action List at the next meeting











Gary C. Wyatt
GENERAL CONTRACTOR

Erwin High School

Submittal Log

Project # 09-06

**Items Not Returned from Architect - Grouped by
Sub/Vendor**

Number	Spec Sec	Description	Submittal Type	Due from Sub/Vendor	Review	Fab. Req'd	Rec'd from Sub/Vendor	Sent to Arch.	Rec'd from	Status	Action	Sent to Sub/Ven
Alabama Specialties				Phone: 205-836-8661			Fax: 205-836-8664					
00194	09220-1	Portland Cement Plaster	Product Data	03/15/10	0	0	08/19/10	08/19/10		In Review		
Brawco				Phone: 205-426-5557			Fax: 205-426-8884					
00357	07140-1	Joint Sealant	Color Exterior	03/01/10	0	0	02/18/10	02/24/10		In Review		
00370	07140-1	Joint Sealant	Color Interior	03/01/10	0	0	02/18/10	02/24/10		In Review		
Building Specialties Co., Inc.				Phone: 205-956-1600			Fax: 205-956-1655					
00168	08211-1	Flush Wood Doors	Color Interior	01/25/10	0	0	08/13/10	08/16/10		In Review		
Contractors Steel Supply, Inc.				Phone: 334-284-8213			Fax: 334-281-5352					
00129	05510-1	Fly Loft Revision	Shop Drawings	06/18/10	0	0	09/24/10	09/24/10		In Review		
Covington Flooring Co., Inc.				Phone: 205-328-2330			Fax: 205-328-2496					
00209	09641-1	Athletic Hardwood Flooring Layout Drawings	Shop Drawings	03/15/10	0	0	07/12/10	07/13/10		In Review		
00350	09642-1	Athletic Hardwood Markings	Color Interior	02/15/10	0	0	02/05/10	02/09/10		In Review		
J. Adkins Mechanical, LLC				Phone: 205-321-2929			Fax: 205-321-4669					
00448	15000	Valve Schedule for Controls	Coordination	04/01/10	0	0	09/22/10	09/24/10		In Review		
00257	15010	HVAC Controls	Shop Drawings	02/15/10	0	0	09/22/10	09/24/10		In Review		
00260	15010	HVAC Controls	Product Data	02/15/10	0	0	09/22/10	09/24/10		In Review		
Jeffco Concrete Contractors				Phone: 205-345-3443			Fax: 205- 752-0973					

Number	Spec Sec	Description	Submittal Type	Due from Sub/Vendor	Review	Fab. Req'd	Rec'd from Sub/Vendor	Sent to Arch.	Rec'd from	Status	Action	Sent to Sub/Ven
--------	----------	-------------	----------------	---------------------	--------	------------	-----------------------	---------------	------------	--------	--------	-----------------

00216	09710-2	Polished Concrete Floor Finish	Color Interior	03/01/10	0	0	07/09/10	07/13/10		In Review		
-------	---------	--------------------------------	----------------	----------	---	---	----------	----------	--	-----------	--	--

00224	09710-2	Polished Concrete Floor Finish	Product Data	03/01/10	0	0	07/09/10	07/13/10		In Review		
-------	---------	--------------------------------	--------------	----------	---	---	----------	----------	--	-----------	--	--

Love Landscapes, Inc.				Phone: 205-681-7481			Fax:					
------------------------------	--	--	--	----------------------------	--	--	-------------	--	--	--	--	--

00036	02810-2	Irrigation System	Product Data	03/15/10	0	0	08/13/10	08/16/10		In Review		
-------	---------	-------------------	--------------	----------	---	---	----------	----------	--	-----------	--	--

Quinco Electrical of Georgia, Inc. dba Nakam Enterprises, Inc.				Phone: 678-391-8441			Fax: 678-391-8443					
---	--	--	--	----------------------------	--	--	--------------------------	--	--	--	--	--

00159	07840-1	Firestopping -- Penetrations	Product Data	03/01/10	0	0	07/21/10	07/22/10		In Review		
-------	---------	------------------------------	--------------	----------	---	---	----------	----------	--	-----------	--	--

00438	16000	CCTV Surveillance System	Product Data	04/01/10	0	0	09/09/10	09/10/10		In Review		
-------	-------	--------------------------	--------------	----------	---	---	----------	----------	--	-----------	--	--

00442	16000	1/4 Scale Drawing of Electrical Rooms	Coordination	04/01/10	0	0	08/23/10	08/25/10		In Review		
-------	-------	---------------------------------------	--------------	----------	---	---	----------	----------	--	-----------	--	--

00439	16000	Generator	Product Data		0	0	09/02/10	09/02/10		In Review		
-------	-------	-----------	--------------	--	---	---	----------	----------	--	-----------	--	--

00440	16000	Generator	Shop Drawings		0	0	09/02/10	09/02/10		In Review		
-------	-------	-----------	---------------	--	---	---	----------	----------	--	-----------	--	--

00436	16000	Power - Electrical Panels	Product Data		0	0	08/13/10	08/16/10		In Review		
-------	-------	---------------------------	--------------	--	---	---	----------	----------	--	-----------	--	--

00466	16000	Wire Mold	Product Data	04/02/10	0	0	09/02/10	09/02/10		In Review		
-------	-------	-----------	--------------	----------	---	---	----------	----------	--	-----------	--	--

00306	16715	Structured Cabling System	Shop Drawings		0	0	08/23/10	08/25/10		In Review		
-------	-------	---------------------------	---------------	--	---	---	----------	----------	--	-----------	--	--

00407	16715	Structured Cabling System	Product Data		0	0	08/19/10	08/20/10		In Review		
-------	-------	---------------------------	--------------	--	---	---	----------	----------	--	-----------	--	--

00302	16722	Intercommunications and Clock System	Product Data	06/25/10	0	0	08/20/10	08/20/10		In Review		
-------	-------	--------------------------------------	--------------	----------	---	---	----------	----------	--	-----------	--	--

00465	16723	Intrusion Protection	Product Data	09/02/10	0	0	09/02/10	09/02/10		In Review		
-------	-------	----------------------	--------------	----------	---	---	----------	----------	--	-----------	--	--

00304	16750	Lighting Control System	Product Data	03/01/10	0	0	07/20/10	07/22/10		In Review		
-------	-------	-------------------------	--------------	----------	---	---	----------	----------	--	-----------	--	--

00305	16750	Lighting Control System	Shop Drawings	03/01/10	0	0	07/20/10	07/22/10		In Review		
-------	-------	-------------------------	---------------	----------	---	---	----------	----------	--	-----------	--	--

Republic Storage Systems				Phone: 770-228-5228			Fax: 866-578-1057					
---------------------------------	--	--	--	----------------------------	--	--	--------------------------	--	--	--	--	--

00248	10500-1	Metal Lockers	Shop Drawings	03/15/10	0	0	08/17/10	08/17/10		In Review		
-------	---------	---------------	---------------	----------	---	---	----------	----------	--	-----------	--	--

00249	10505-1	Metal Lockers	Color Interior	03/15/10	0	0	08/17/10	08/17/10		In Review		
-------	---------	---------------	----------------	----------	---	---	----------	----------	--	-----------	--	--



Gary C. Wyatt
GENERAL CONTRACTOR

Request for Information

Summary Log of all Outstanding RFIs

Erwin High School
2955 Jefferson State Parkway
Birmingham, AL 35215

Project # 09-06
Tel: 205-985-3860 Fax:

Gary C. Wyatt, Inc.

RFI #	Subject	Answer Company	Submitted	In Review	Date Req'd	Days Late	Amount	Delay
130	Door Frame N of Stairwell 1055	Evan Terry Associates, P.C.	7/28/2010	68	8/4/2010	61		
137	Beam Connection at Column Line Q	Evan Terry Associates, P.C.	9/8/2010	26	9/15/2010	19		
138	Tray Size for Kitchen.	Evan Terry Associates, P.C.	9/10/2010	24	9/17/2010	17		
139	Fixture W1 and W2 Mounting Heights	Evan Terry Associates, P.C.	9/10/2010	24	9/17/2010	17		
140	HVAC Controls	Evan Terry Associates, P.C.	9/14/2010	20	9/21/2010	13		
141	Kitchen Equipment Laminate Color Selection	Evan Terry Associates, P.C.	9/17/2010	17	9/24/2010	10		
142	Milk Cooler Laminate Color Selection	Evan Terry Associates, P.C.	9/17/2010	17	9/24/2010	10		
143	Sneeze Guard Metal Finish Selection	Evan Terry Associates, P.C.	9/17/2010	17	9/24/2010	10		
144	Lab 1120 Laminate Color Selection	Evan Terry Associates, P.C.	9/22/2010	12	9/29/2010	5		

ACT ID	DESCRIPTION	RESP	ORIG DUR	REM DUR	PRED	SUCC	TF	2010												2011																							
								SEP				OCT				NOV				DEC				JAN				FEB				MAR				APR				MAY			
								13	20	27	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07	14	21	28	07	14	21	28	04	11	18	25	02	09	16
BE0435	NON LOADBEARING CMU WALLS & DOOR FRAMES 2ND FLR	XCEL	15	7	BE0430		198d																																				
BE0550	ROOFING	J&C	9	4	BE0510	BE0560, BE0800	42d																																				
BE0560	SET ROOFTOP UNITS	JADKINS	1	1	BE0550	BE0630	77d																																				
BE0630	WATER SOURCE HEAT PUMPS	JADKINS	5	5	BE0560, C0630	BE0632, E0630	35d																																				
BE0632	ELEVATOR	SCHIND	20	20	BE0630		133d																																				
EXTERIOR SKIN																																											
BE0800	BRICK VENEER	XCEL	27	22	BE0430, BE0550	BE0810, E0500	24d																																				
BE0810	EXTERIOR WINDOWS & DOORS	G&S	10	10	BE0800	BE2140	24d																																				
1ST FLOOR																																											
BE1000	OVERHEAD DUCT ROUGH IN	JADKINS	55	15		BE1150, BE2000	49d																																				
BE1010	OVERHEAD MECH PIPING	JADKINS	50	15		BE1020, BE1300	51d																																				
BE1020	OVERHEAD ELECTRICAL ROUGH IN	QUINCO	15	15	BE0550, BE1010	BE2020	51d																																				
BE1030	OVERHEAD PLUMBING ROUGH IN	VICTORY	35	14			191d																																				
BE1140	BLOCK FILL / PRIME PAINT	ERFORMAN	7	7	BE0550, BE1040	BE1150, BE1230	48d																																				
BE1150	FRAME HARD CEILINGS	ALABAMASF	10	10	BE1000, BE1140	BE1160, BE1170	48d																																				
BE1160	LIGHTS AT HARD CEILINGS	QUINCO	10	10	BE1150	BE1200	48d																																				
BE1170	MECHANICAL TRIM OUT AT HARD CEILINGS	JADKINS	10	10	BE1150	BE1200	48d																																				
BE1180	SPRINKLER DROPS & HEADS	CHARTER	10	10	BE1150	BE1200	48d																																				
BE1190	OVERHEAD PLUMBING ROUGH IN AT HARD CEILINGS	VICTORY	10	10	BE1150	BE1200	48d																																				
BE1200	ABOVE CEILING INSPECTION AT HARD CEILINGS	GCW	0	0	BE1160, BE1170	BE1210	48d																																				
BE1210	HTF HARD CEILINGS	ALABAMASF	5	5	BE1200	BE1220	48d																																				
BE1220	PRIME PAINT HARD CEILINGS	ERFORMAN	5	5	BE1210	BE1230	48d																																				
BE1230	ACOUSTICAL CEILING GRID	ALABAMASF	10	10	BE1140, BE1220	BE1250, BE1260	48d																																				
BE1250	LAY IN LIGHTS	QUINCO	15	15	BE1230	BE1280	48d																																				
BE1260	GRILLES & DIFFUSERS	JADKINS	15	15	BE1230	BE1280	48d																																				
BE1270	SPRINKLER DROPS & HEADS	CHARTER	15	15	BE1230	BE1280	48d																																				

- Early bar
- Target bar
- Progress bar
- Critical bar
- Start milestone point
- Finish milestone point


NEWERWIN (SURETRAK)
 REPORT: EHS7
 LAYOUT: NEAR TERM SCHEDULE
 FILTER: NEAR TERM SCHEDULE

ERWIN HIGH SCHOOL

GARY C. WYATT, INC.

RUN DATE: 04OCT10
 DATA DATE: 30SEP10
 JOB# 1002
 PAGE 3A OF 17A





- Early bar
- Target bar
- Progress bar
- Critical bar
- Start milestone point
- Finish milestone point

NEWERWIN (SURETRAK)
 REPORT: EHS7
 LAYOUT: NEAR TERM SCHEDULE
 FILTER: NEAR TERM SCHEDULE

ERWIN HIGH SCHOOL

GARY C. WYATT, INC.

RUN DATE: 04OCT10
 DATA DATE: 30SEP10
 JOB# 1002
 PAGE 13A OF 17A



