

ARCHITECT/ENGINEER FIELD REPORT



FIRM: GOODWYN, MILLS & CAWOOD, INC.
2701 1ST AVENUE SOUTH SUITE 100
BIRMINGHAM, ALABAMA 36233
(205) 879-4462 OFFICE
(205) 879-4493 FAX

REPORT
OF ON-SITE
OBSERVATION

Owner:
Jefferson County Board
Of Education
2100 18th St. South.
Birmingham Al. 35209
Dr. Rafael McDaniel
Director of New Construction

Architect:
GOODWYN MILLS & CAWOOD, INC.
2701 1ST AVENUE SOUTH SUITE 100
BIRMINGHAM, AL 35233

Contractor:
McWhorter & Co., Inc.
General Contractors
P.O. Box 907
Anniston Al. 36202
Thomas P. Brock
Vice President/Secretary

205-379-2199
205-379-2328

(205) 879-4462
(205)879-4493

Off: 256-238-8545
Fax:256-238-1065

DATE: March 17, 2010.

Site Visit # 28

PROJECT NAME/NUMBER: Clay-Chalkville Middle School Additions
Jefferson County Board of Education
PSCA# 72236
ABC# 2008491
GM&C #D7023

STARTING DATE: March 2, 2009

SCHEDULE COMPLETION DATE: March 2, 2010

SCHEDULED STATE OF COMPLETION: 99 % ESTIMATED ACTUAL COMPLETION 99 %

CONDITIONS: WEATHER: Cloudy TEMPERATURE: 50 NUMBER OF WORKERS: 20-25

SUPERINTENDENT: Mike Bowman 256-310-6024 Project Manager Chris Johnson 256-238-8545

Day 378 of 365

Comments: Substantial Completion is rescheduled for March 30, 2010 @ 1:00 PM.

Work in Progress:

1. Wood floor in gymnasium is complete.
2. Hard tile installation is underway.
3. Exterior doors at gymnasium are installed.
4. Stain concrete finish is underway.
5. Trophy cabinets are installed.
6. Asphalt paving is complete.
7. Plumbing fixtures are on site with installation underway.
8. Installation of exterior handrails is underway.
9. All interior glass is installed with proper labeling.

SIGNATURE:

CONSTRUCTION ADMINISTRATOR

Jeff Little

REPORT NUMBER: 28

Cc: Dr. Phillip Hammonds JCBO

Cc: Gary Owen GM&

Cc: Denny Hagood ABC

Cc: Thomas P. Brock MCI

Cc: Dr. Mac. JCBOE

Cc: Jay Evans GM&C

