

PROJECT PHOTO REPORT
Mortimer Jordan High School



Date: July 2, 2010

Client: Jefferson County Board of Education

Project Name: Mortimer Jordan High School

Project Number: #09070

Submitted By: Rance Brooks

Distribution: Dr. Rafael McDaniel Bob Shannon Brent Reid
Michelle Best Tracye Wynn Tom Nichols
 Jim Hartsell Paul Fenzl
 Mike Howard
 Daniel Gray
 Rick Killeen

Comments: Construction Progress Photos – Taken June 29th 2010



Area "A" – Main Gym



Area "B" - Theater



Area D (East) – Veneer



Area "E" Lvl 1 – MEP Overhead,
Ceiling Framing, & Block Fill



Area "F" Lvl 2 – MEP Overhead & Ceiling Framing



East Side of Area B / Loading Dock



Building Main Entrance



South Parking Lots

This week's events / activities:

- Overhead MEP Rough In ongoing
- Masonry Veneer ongoing in Area D / B
- Roofing ongoing in Area A
- Spray-on Fireproofing ongoing in Area B
- Window Installation is ongoing in Area E / F
- Block Fill of CMU walls ongoing in Area E / F
- Concrete Prep is ongoing in Theater
- Drip field installation in progress

Next week's activities:

- Concrete Prep to continue in Theater
- Masonry Veneer Install to continue in Area D / B
- Overhead MEP Rough In to continue
- Roofing to continue in Area A
- Block Fill of CMU Walls to begin in Area D

- Window Installation to begin in Area D
- Bi-Weekly OAC Meeting scheduled for Thursday (7/8/10)