

PROJECT PHOTO REPORT  
Mortimer Jordan High School



**Date:** August 30, 2010

**Client:** Jefferson County Board of Education

**Project Name:** Mortimer Jordan High School

**Project Number:** #09070

**Submitted By:** Rance Brooks

**Distribution:** Dr. Rafael McDaniel      Bob Shannon      Brent Reid  
Michelle Best      Tracye Wynn      Tom Nichols  
   Jim Hartsell      Paul Fenzl  
        Mike Howard  
        Daniel Gray  
        Rick Killeen

**Comments:** Construction Progress Photos – Taken August 29<sup>th</sup> 2010



Area "A" – Main Gym



Area "B" - Theater



Dance Floor Scaffolding Installation -  
Theater



Architectural Block at Main Entry



Area "F" Lvl 1



Area "E" Lvl 2



Bone Dry Road – Asphalt Base on East  
& West Shoulder



Rock Removal along Northwest  
Corner of Site (Future Baseball Field)

This week's events / activities:

- Overhead MEP Rough In ongoing
- Masonry Veneer ongoing in Area D / B / A
- Ceiling Grid Installation ongoing in Area C
- Polish Concrete is ongoing in Areas E/F
- Erection of Dancefloor Scaffolding in Theater area is in progress
- Asphalt Base on East and West side of Bone Dry Road has been installed and the road has been opened to pedestrian traffic
- Rock Removal at Northwest Corner of site in progress
- Drip field installation in progress

Next week's activities:

- Masonry Veneer Install to continue in Area D / B / A
- Overhead MEP Rough In to continue
- Window Installation to begin in Area A

- Polish Concrete to continue in Area E/F
- Ceiling Grid to continue in Area C
- Rock Removal at Northwest Corner of site to continue
- Bi-Weekly OAC Meeting scheduled for Thursday (9/2/10)
- OH Inspection for 2<sup>nd</sup> Level D/E/F scheduled for Thursday (9/2/10) at 1:00 PM