

PROJECT PHOTO REPORT  
Mortimer Jordan High School



**Date:** August 6, 2010

**Client:** Jefferson County Board of Education

**Project Name:** Mortimer Jordan High School

**Project Number:** #09070

**Submitted By:** Rance Brooks

**Distribution:** Dr. Rafael McDaniel      Bob Shannon      Brent Reid  
Michelle Best      Tracye Wynn      Tom Nichols  
   Jim Hartsell      Paul Fenzl  
        Mike Howard  
        Daniel Gray  
        Rick Killeen

**Comments:** Construction Progress Photos – Taken August 3<sup>rd</sup> 2010



Area "A" – Main Gym



Area "B" - Theater



Area D East - Veneer



Loading Dock Concrete Prep



Area "E" Lvl 1



Theater



Bone Dry Road – Backfill of Installed Storm Lines



Rock Removal along Northwest Corner of Site (Future Baseball Field)

This week's events / activities:

- Overhead MEP Rough In ongoing
- 2 x 4 Light Fixture installation ongoing
- Masonry Veneer ongoing in Area D / B / A
- Window Installation is ongoing in Area D
- Ceiling Grid Installation ongoing in Area E / F / D
- Polish Concrete (Decorative Joints) is ongoing in Areas E/F
- Spray-on Fireproofing is ongoing in Theater/Area A
- Storm Lines installed across Bone Dry Road and have been backfilled
- Grading of East & West side of Bone Dry Road in preparation of paving is ongoing
- Rock Removal at Northwest Corner of site in progress
- Drip field installation in progress
- Bi-Weekly OAC Meeting was held on Thursday (8/5/10)

Next week's activities:

- Masonry Veneer Install to continue in Area D / B / A
- Overhead MEP Rough In to continue
- Window Installation to continue in Area D
- 2x4 Light Fixture Installation to continue
- Polish Concrete to continue in Area E/F
- Spray-on Fireproofing to continue in Theater/Area A
- Roofing to begin in Area A
- Ceiling Grid to continue in Area E / F / D
- Grading of East & West side of Bone Dry Road in preparation of paving to continue
- Rock Removal at Northwest Corner of site to continue