

PROJECT PHOTO REPORT  
Mortimer Jordan High School



**Date:** September 3, 2010

**Client:** Jefferson County Board of Education

**Project Name:** Mortimer Jordan High School

**Project Number:** #09070

**Submitted By:** Rance Brooks

**Distribution:** Dr. Rafael McDaniel      Bob Shannon      Brent Reid  
Michelle Best      Tracye Wynn      Tom Nichols  
   Jim Hartsell      Paul Fenzl  
        Mike Howard  
        Daniel Gray  
        Rick Killeen

**Comments:** Construction Progress Photos – Taken September 3<sup>rd</sup> 2010



Area "A" – Main Gym



Area "B" - Theater



Dance Floor Scaffolding - Theater



Competition Gym – Block Fill



Area "E" Lvl 1



Area "D" Lvl 2



Area C - Cafeteria



Rock Removal along Northwest  
Corner of Site (Future Baseball Field)

This week's events / activities:

- Overhead MEP Rough In ongoing
- Masonry Veneer ongoing in Area B / A / East Main Entry
- Spray-On Fireproofing is ongoing in Area A
- Block-Fill ongoing in Competition Gym
- Ceiling Grid Installation ongoing in Area C/B
- Polish Concrete is ongoing in Area E Corridor (Lvl 1) and Area D Classrooms (Lvl 1)
- Erection of Dancefloor Scaffolding in Theater area is complete
- Rock Removal at Northwest Corner of site in progress
- Drip field installation in progress
- Bi-weekly OAC meeting was held on Thursday (9/2/10)

Next week's activities:

- Masonry Veneer Install to continue in Area B / A / East Main Entry
- Overhead MEP Rough In to continue

- Spray-On Fireproofing to continue in Area A
- Block-Fill to continue in Competition Gym
- Polish Concrete to continue in Area D (Lvl 1)
- Ceiling Grid to continue in Area C/B
- Rock Removal at Northwest Corner of site to continue