



- Early bar
- Target bar
- Progress bar
- Critical bar
- Start milestone point
- Finish milestone point

CONCORD (SURETRAK)
 REPORT: CEL4
 LAYOUT: NEAR TERM BY RESP
 FILTER: NEAR TERM BY RESP

CONCORD ELEMENTARY

GARY C. WYATT, INC.

RUN DATE: 28OCT11
 DATA DATE: 27OCT11
 JOB# 1110
 PAGE 2A OF 7A



ACT ID	DESCRIPTION	ORIG DUR	REM DUR	PRED	SUCC	RESP	2011												2012																																											
							OCT			NOV			DEC			JAN			FEB			MAR			APR			MAY			JUN																															
							10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	05	12	19	26	02	09	16	23	30	07	14	21	28	04																					
GREEN BUILDING Co.																																																														
AREA A																																																														
A1430	METAL TRUSSES & UNIT SUPPORTS	5	5	A1260	A1460	GREEN													07NOV11	11NOV11	11NOV11	17NOV11																																								
A1460	ROOF DECK	4	4	A1260, A1430	A1462, A1464	GREEN													14NOV11	17NOV11	18NOV11	23NOV11																																								
AREA B																																																														
B1430	METAL TRUSSES	5	5	B1400, B1410	B1440, B1460	GREEN													21NOV11	25NOV11	21NOV11	25NOV11																																								
B1460	ROOF DECK	4	4	B1260, B1430	B1462, B1464	GREEN													28NOV11	01DEC11	28NOV11	01DEC11																																								
AREA C																																																														
C1430	METAL TRUSSES	8	8	C1400, C1410	C1440, C1460	GREEN													23NOV11	02DEC11	25NOV11	06DEC11																																								
C1460	ROOF DECK	5	5	C1260, C1430	C1462, C1464	GREEN													05DEC11	09DEC11	07DEC11	13DEC11																																								
GRIFFIN ELECTRIC																																																														
SITE																																																														
1584	SET APCO TRANSFORMER	1	1	1582	1586, 1800	GRIFFIN													01DEC11	01DEC11	01DEC11	01DEC11																																								
1586	APCO PULL PRIMARY WIRING	3	3	1584	1988	GRIFFIN													02DEC11	06DEC11	02DEC11	06DEC11																																								
1800	TRANSFORMER POWER FEED	5	5	1584, 1766	1814	GRIFFIN													02DEC11	08DEC11	02DEC11	08DEC11																																								
1814	SET POLES/SECURITY CAMERAS	3	3	1800, 1810	1910	GRIFFIN													09DEC11	13DEC11	09DEC11	13DEC11																																								
1974	GENERATOR ENCLOSURE	10	10	1980	1982	GRIFFIN													07NOV11	18NOV11	07NOV11	18NOV11																																								
1980	GENERATOR DELIVERY	80	22	1978	1974, 1982	GRIFFIN																																																								
1982	SET GENERATOR	2	2	1582, 1974	1984	GRIFFIN													28NOV11	29NOV11	28NOV11	29NOV11																																								
1984	PULL GENERATOR	3	3	1982	1990	GRIFFIN													30NOV11	02DEC11	30NOV11	02DEC11																																								
AREA A																																																														
A1224	PULL BRANCH / SYSTEMS WIRE (WALL)	10	10	A1200, A1222	A1740	GRIFFIN													27OCT11	09NOV11	02DEC11	15DEC11																																								
A1226	TELEDATA CABLE SUPPORTS	5	5	A1200, A1260	A1228, A1464	GRIFFIN													07NOV11	11NOV11	11NOV11	17NOV11																																								
A1228	PULL TELEDATA BACKBONE/HORIZONTAL	10	10	A1200, A1226	A1740	GRIFFIN													14NOV11	25NOV11	02DEC11	15DEC11																																								
A1462	FIXTURE TIE WIRES/CONDUIT HANGERS	2	2	A1460	A1554	GRIFFIN													18NOV11	21NOV11	24NOV11	25NOV11																																								
A1464	CABLE TRAY	5	5	A1226, A1460	A1534	GRIFFIN													18NOV11	24NOV11	24NOV11	30NOV11																																								

- Early bar
- Target bar
- Progress bar
- Critical bar
- Start milestone point
- Finish milestone point

CONCORD (SURETRAK)
 REPORT: CEL4
 LAYOUT: NEAR TERM BY RESP
 FILTER: NEAR TERM BY RESP

CONCORD ELEMENTARY

GARY C. WYATT, INC.

RUN DATE: 28OCT11
 DATA DATE: 27OCT11
 JOB# 1110
 PAGE 3A OF 7A



